




State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was pump installed? ☒ Yes ☐ No			
Name Seefeld Farm LLP				Was well disinfected upon completion? ☒ Yes ☐ No			
Address 604 15th St NE Mandan, ND 58554				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static water level (in feet) below surface 114			
		County Pierce		GPS		If flowing, closed-in pressure in psi	
		1/4 NW	1/4 SE	1/4 SW			
		Township 151	Range 73	Section 8			
PROPOSED USE				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☒ Pump ☐ Bailer ☐ Other			
METHOD DRILLED				Pumping level below land surface			
☐ Cable ☐ Jetted ☐ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☒ If other, specify <u>Dual Rotary</u>				197 Feet after 3 Hrs. pumping 1.5 gpm			
WATER QUALITY Was a water sample collected for				Feet after Hrs. pumping gpm			
Chemical Analysis? ☐ Yes ☒ No				Feet after Hrs. pumping gpm			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If so, to what laboratory was it sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter of hole in inches 6		Depth in feet 207		Topsoil		0 1	
Casing: ☒ Steel ☐ Plastic ☐ Concrete ☐ Other ☐ Threaded ☒ Welded ☐ If other, specify _____				Silt - Br 1 6			
Pipe Weight	Diameter	From	To	Silty Clay/Clayey Silt - Tan 6 30			
17 lb/ft	6 inches	+2 feet	198 feet	Clayey Silt w/ Gravels - Gr 30 65			
lb/ft	inches	feet	feet	Clayey Sand - Gr 65 80			
lb/ft	inches	feet	feet	Whitish/Tan Shale/Rock 80 84			
Was perforated pipe used? ☐ Yes ☒ No				Clayey Silt with trace Gravels - Gr 84 136			
Perforated pipe set from in feet		To in feet		Sand and Gravel - Gr 136 145			
Was casing left open end? ☐ Yes ☒ No				Calvey Sand w/Gravels - Gr 145 155			
Was a well screen installed? ☒ Yes ☐ No				Clay - Gr 155 175			
Material Stainless Steel		Diameter in inches 5		Gravelly Clay - Gr 175 184			
Slot Size	Set from in feet	To in feet		Clay - Gr 184 199			
.010	197	207		Sand Fine - Gr 199 206			
Slot Size	Set from in feet	To in feet		Shale - Gr 206 207			
Was packer or seal used? ☒ Yes ☐ No				(Use separate sheet if necessary)			
If so, what material Rubber		Depth in feet 196		DATE COMPLETED 6/15/14			
Type of well ☒ Straight screen ☐ Gravel packed				WAS WELL PLUGGED OR ABANDONED?			
Depth grouted		From		To		☐ Yes ☒ No	
Grouting Material		Cement		Other		If so, how	
If other, explain:				REMARKS			
Well head completion: Pitless unit Well Seal				Physical address 2531 34th St NE Mandan, ND 58558			
12" above grade 24"		Other		DRILLER'S CERTIFICATION			
If other, specify				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Driller's or Firm's Name Gregory Drilling Inc		Certificate Number 57		Address 17609 NE 70th St Redmon, WA 98052			
Signed by Chad N. Gregory		Date 10/1/14					