



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED
OCT - 3 2022
ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☐ No			
Name <i>Raymond D. Tescher</i>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <i>15740 Tescher Rd Beach ND 58621</i>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <i>16'</i>			
		County <i>Golden Valley</i>		GPS <i>10349 44</i>		If Flowing, Closed-In Pressure In PSI	
		1/4	1/4	1/4			
		Township <i>144N</i>		Range <i>104W</i>	Section <i>35</i>		
PROPOSED USE <i>EL 2260</i>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial				☒ Pump ☐ Bailer ☐ Other			
☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				Pumping Level Below Land Surface <i>100'</i>			
METHOD DRILLED				Feet After <i>36'</i> Hrs. Pumping <i>3</i> GPM <i>12</i>			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary				Feet After Hrs. Pumping GPM			
☐ Bored ☐ Auger ☐ If Other, Specify				Feet After Hrs. Pumping GPM			
WATER QUALITY Was a water sample collected for				WELL LOG			
Chemical Analysis? ☐ Yes ☒ No				Formation Depth (ft.)			
Bacteriological Analysis? ☐ Yes ☒ No				From To			
If So, To What Laboratory Was It Sent?				<i>Brown sand clay</i> <i>0</i> <i>30</i>			
WELL CONSTRUCTION				<i>gravel</i> <i>30</i> <i>45</i>			
Diameter Of Hole In Inches <i>12</i>		Depth In Feet <i>100'</i>		<i>gray clay</i> <i>45</i> <i>80</i>			
Casing: ☒ Steel ☐ Plastic ☐ Concrete ☐ Other				<i>gray sand</i> <i>80</i> <i>100</i>			
☐ Threaded ☐ Welded ☐ If Other, Specify							
Pipe Weight	Diameter	From	To				
lb/ft	inches	feet	feet				
<i>250</i>	<i>5"</i>	<i>-2</i>	<i>19</i>				
lb/ft	inches	feet	feet				
<i>250</i>	<i>5"</i>	<i>19</i>	<i>90</i>				
lb/ft	inches	feet	feet				
Was A Well Screen Installed? ☒ Yes ☐ No							
Was Perforated Pipe Used? ☐ Yes ☐ No							
Screen Or Perforation Interval	From In Feet	To In Feet					
Was Casing Left Open End? ☐ Yes ☒ No							
Material <i>continuous PVC</i>		Diameter In Inches <i>5"</i>		Use Separate Sheet If Necessary			
Slot Size <i>25</i>	Set From In Feet <i>90</i>	To In Feet <i>100</i>		DATE COMPLETED <i>9-10-2022</i>			
Slot Size	Set From In Feet	To In Feet		WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Was Packer Or Seal Used? ☐ Yes ☒ No				If So, How			
If So, What Material		Depth In Feet		REMARKS			
Type Of Well ☐ Straight Screen ☐ Gravel Packed							
Depth Grouted	From <i>0</i>	To <i>60</i>					
Grouting Material <i>Bentonite chips</i>	Cement	Other					
If Other, Explain:				DRILLER'S CERTIFICATION			
Well Head Completion: Pitless Unit				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
12" Above Grade	Other (Specify)			Driller's Or Firm's Name <i>Thermal Drill Inc</i>		Certificate Number <i>189</i>	
If Other, Specify				Address <i>12758 CB 350 Sidney NE 58770</i>		Signed By <i>[Signature]</i> Date <i>9-18-2022</i>	