



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

MAY -2 2024

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☐ No			
Name <u>Raymond D. Tescher</u>				Was Well Disinfected Upon Completion? ☐ Yes ☐ No			
Address <u>15244 Teacher Rd Beach ND 58601</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>16'</u>			
		County <u>Gallatin</u>		GPS <u>10349 41714 36N 44W</u>		If Flowing, Closed-In Pressure In PSI	
1/4 <u>14410435 CDC</u>		1/4 <u>SW</u>		1/4		GPM Flow Through Inch Pipe	
Township <u>144N</u>		Range <u>104W</u>		Section <u>35</u>		Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify	
PROPOSED USE <u>EL 2260</u>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☒ Pump ☐ Bailor ☐ Other			
METHOD DRILLED				Pumping Level Below Land Surface <u>100'</u>			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify				Feet After <u>36</u> Hrs. Pumping <u>3</u> GPM <u>12</u>			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☐ Yes ☐ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☐ Yes ☐ No				Feet After Hrs. Pumping GPM			
If So, To What Laboratory Was It Sent?				WELL LOG			
WELL CONSTRUCTION				Formation Depth (ft.)			
Diameter Of Hole In Inches <u>12</u>		Depth In Feet <u>100'</u>		From To			
Casing: ☒ Steel ☐ Plastic ☐ Concrete ☐ Other ☐ Threaded ☐ Welded ☐ If Other, Specify				Brown sand & clay			
Pipe Weight lb/ft <u>300</u>	Diameter inches <u>5"</u>	From feet <u>-2</u>	To feet <u>19</u>	gravel			
Pipe Weight lb/ft <u>280</u>	Diameter inches <u>5"</u>	From feet <u>19</u>	To feet <u>90</u>	gray clay			
Pipe Weight lb/ft	Diameter inches	From feet	To feet	gray sand			
Was A Well Screen Installed? ☒ Yes ☐ No							
Was Perforated Pipe Used? ☐ Yes ☐ No							
Screen Or Perforation Interval		From In Feet	To In Feet				
Was Casing Left Open End? ☐ Yes ☒ No							
Material <u>continuous PVC</u>		Diameter In Inches <u>5"</u>					
Slot Size <u>25</u>		Set From In Feet <u>90</u>	To In Feet <u>100</u>				
Slot Size		Set From In Feet	To In Feet	Use Separate Sheet If Necessary			
Was Packer Or Seal Used? ☐ Yes ☐ No				DATE COMPLETED <u>9-10-2022</u>			
If So, What Material		Depth In Feet		WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☐ No			
Type Of Well ☐ Straight Screen ☐ Gravel Packed				If So, How			
Depth Grouted From To				REMARKS			
Grouting Material Cement Other							
If Other, Explain:							
Well Head Completion: Pitless Unit				DRILLER'S CERTIFICATION			
12" Above Grade		Other (Specify)		This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <u>Thermal Drill Inc</u>		Certificate Number <u>109</u>	
				Address <u>13758 CB 350 Sidney ND 58770</u>			
				Signed By <u>Thermal Drill Inc</u>		Date <u>9-18-2022</u>	