



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

JAN 23 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name East Central Regional Water District				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address PO Box 287, Thompson, ND 58278				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface 12.2			
		County Traill		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 SE	1/4 SE	1/4 SW	GPM Flow Through Inch Pipe		
		Township 146	Range 51	Section 11	Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____		
PROPOSED USE 14605111CDC				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☒ Municipal ☐ Industrial ☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☐ Other			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After Hrs. Pumping GPM			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☒ Yes ☐ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☒ Yes ☐ No				WELL LOG			
If So, To What Laboratory Was It Sent? RMB				Formation Depth (ft.) From To			
WELL CONSTRUCTION				Top Soil 0 2			
Diameter Of Hole In Inches 18		Depth In Feet 123		Clay w/ lenses of sand 2 13			
Casing: ☒ Steel ☐ Plastic ☐ Concrete ☐ Other ☐ Threaded ☒ Welded ☐ If Other, Specify _____				Sand 13 25			
Pipe Weight	Diameter	From	To	Coarse Sand 25 58			
lb/ft	inches	feet	feet	Coarse Sand, Pea Gravel, Coar 58 96			
49.56	12	22	103	Coarse Sand & Gravel 96 124			
lb/ft	inches	feet	feet	Coarse Sand w/ pieces of clay 124 131			
lb/ft	inches	feet	feet	Clay 131 146			
Was A Well Screen Installed? ☒ Yes ☐ No				Use Separate Sheet If Necessary			
Was Perforated Pipe Used? ☐ Yes ☒ No				DATE COMPLETED 1/15/25			
Screen Or Perforation Interval		From In Feet	To In Feet	WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Was Casing Left Open End? ☐ Yes ☒ No				If So, How			
Material Stainless Steel		Diameter In Inches 12		REMARKS			
Slot Size .060	Set From In Feet 103	To In Feet 123					
Slot Size	Set From In Feet	To In Feet					
Was Packer Or Seal Used? ☐ Yes ☒ No							
If So, What Material		Depth In Feet		DRILLER'S CERTIFICATION			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Depth Grouted	From	To		Driller's Or Firm's Name		Certificate Number	
	0	83		L.T.P. Enterprises, Inc.		136	
Grouting Material	Cement	Other		Address		PO Box 9035 Fargo ND 58106	
If Other, Explain:				Signed By		Date	
Well Head Completion: Pitless Unit				Chris Fran		1/17/25	
12" Above Grade	Other (Specify)						
X							
It Other, Specify							