



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2023)

RECEIVED
DEC 12 2025
ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 1200 Memorial Highway • Bismarck, ND, 58504
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☒ Yes ☐ No			
Name Bmc2 Farms LLC				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address 6327 Southern Bluffs Lane Billings MT.				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface 132			
		County Mountain		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 NW		1/4 NW		GPM Flow Through Inch Pipe	
		Township 158		Range 91		Controlled By ☐ Valve ☐ Reducers ☐ Other	
		Section 6				☐ If Other, Specify _____	
PROPOSED USE 15809106BB				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After 180 Hrs. Pumping 1 1/2 GPM 10			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☐ Yes ☒ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter Of Hole In Inches 9 3/8		Depth In Feet 240		Clay Lt. Brown & Rocks 0 20			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other ☐ Threaded ☐ Welded ☐ If Other, Specify _____				Sand Brown 20 30.5			
Pipe Weight lb/ft SDR21 5		Diameter inches 5		Rock 30.5 31			
From feet 41		To feet 191		Sand Brown 31 46			
Pipe Weight lb/ft SDR21 5		Diameter inches 5		Rock Sandstone 46 49			
From feet 231		To feet 238		Sand Brown 49 140			
Pipe Weight lb/ft		Diameter inches		Clay Gray 140 155			
From feet		To feet		Sand Gray fine 155 194			
Was A Well Screen Installed? ☒ Yes ☐ No		Was Perforated Pipe Used? ☐ Yes ☒ No		Sand Gray medium 194 230			
Screen Or Perforation Interval		From In Feet To In Feet		Clay Gray 230 240			
Was Casing Left Open End? ☐ Yes ☒ No		Material PVC SDR21					
Diameter In Inches 5		Slot Size 16					
Set From In Feet 191		To In Feet 231					
Slot Size		Set From In Feet To In Feet		Use Separate Sheet If Necessary			
Was Packer Or Seal Used? ☒ Yes ☐ No		If So, What Material Bentonite chips		DATE COMPLETED 10-2-25		WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☐ No	
Depth In Feet 173		Type Of Well ☐ Straight Screen ☒ Gravel Packed		If So, How		REMARKS	
Depth Grouted From 0 To 30		Grouting Material Cement Other Bentonite chips					
If Other, Explain:		Well Head Completion: Pitless Unit ND					
12" Above Grade		Other (Specify)		Driller's Or Firm's Name Gregory Water & Energy		Certificate Number 154	
It Other, Specify				Address 3484 114th AVE SW Dickinson ND		Signed By Greg Gregory Date 10-6-25	