



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC 15 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☐ No			
Name <u>Josh Meyer</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>6607 31st Ave. Bismarck 58535</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>259.7'</u>			
				If Flowing, Closed-In Pressure In PSI			
				GPM Flow Through Inch Pipe			
				Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____			
PROPOSED USE <u>13408302ABD</u>				WELL TEST DATA			
☒ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other			
METHOD DRILLED				Pumping Level Below Land Surface <u>w/ air lift</u>			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After <u>360'</u> Hrs. Pumping <u>2 Hours</u> GPM <u>20 to 25</u>			
WATER QUALITY Was a water sample collected for				Feet After _____ Hrs. Pumping _____ GPM _____			
Chemical Analysis? ☐ Yes ☐ No				Feet After _____ Hrs. Pumping _____ GPM _____			
Bacteriological Analysis? ☐ Yes ☐ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter Of Hole In Inches <u>8 5/8"</u> Depth In Feet <u>447'</u>				<u>Topsoil</u> <u>0</u> <u>1</u>			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other ☐ Threaded ☐ Welded ☐ If Other, Specify _____				<u>Brown sandy clay</u> <u>1</u> <u>14</u>			
Pipe Weight Diameter From To				<u>Brown-gray cemented sand</u> <u>14</u> <u>26</u>			
<u>2.91</u> <u>5" ID</u> <u>2' above ground</u> <u>245</u>				<u>Gray sandy clay</u> <u>26</u> <u>40</u>			
<u>3.61</u> <u>5" ID</u> <u>245</u> <u>447</u>				<u>Gray sandstone</u> <u>40</u> <u>43</u>			
Was A Well Screen Installed? ☒ Yes ☐ No				<u>Gray sandy clay to clay</u> <u>43</u> <u>40</u>			
Was Perforated Pipe Used? ☐ Yes ☒ No				<u>Gray coarse sandy clay cemented</u> <u>40</u> <u>98</u>			
Screen Or Perforation Interval From In Feet To In Feet				<u>Gray sand to brown clay</u> <u>98</u> <u>106</u>			
<u>424</u> <u>444'</u>				<u>Brown clay</u> <u>106</u> <u>115</u>			
Was Casing Left Open End? ☐ Yes ☒ No <u>5" x 4" solid pipe w/ 5" cap bottom</u>				<u>Gray sandstone</u> <u>115</u> <u>116</u>			
Material <u>AL SAR-17</u> Diameter In Inches <u>5"</u>				<u>Gray-Brown sandy clay & sand</u> <u>116</u> <u>128</u>			
Slot Size Set From In Feet To In Feet				<u>Brown & gray sandy clay to clay</u> <u>128</u> <u>206</u>			
<u>.025</u> <u>424'</u> <u>444'</u>				<u>Light Gray & dark Gray clay</u> <u>206</u> <u>293</u>			
Was Packer Or Seal Used? ☐ Yes ☒ No				<u>Gray & Brown Gooey clay</u> <u>293</u> <u>320</u>			
If So, What Material Depth In Feet				<u>Dark & light sandy clay</u> <u>320</u> <u>405</u>			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				<u>Light gray sandy clay</u> <u>405</u> <u>423</u>			
Depth Grouted From To				<u>Dark-Gray blue sandy clay & sand coarse</u> <u>423</u> <u>444</u>			
Grouting Material Cement Other <u>21 Bags Bentonite grout</u>				<u>Light Brown clay</u> <u>444</u> <u>447</u>			
If Other, Explain:				Use Separate Sheet If Necessary			
Well Head Completion: Pitless Unit				DATE COMPLETED <u>7-14-2025</u>			
12" Above Grade Other (Specify)				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
It Other, Specify				If So, How			
DRILLER'S CERTIFICATION				REMARKS			
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.				<u>Well located Southwest of House about 200'</u>			
Driller's Or Firm's Name <u>Gregg's Drilling & Excavating</u> Certificate Number <u>111</u>							
Address							
Signed By <u>Gregg Mianaki</u> Date <u>7-31-2025</u>							