



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC 15 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER		Was Pump Installed? ☒ Yes ☐ No	
Name <u>Henry Harrison</u>		Was Well Disinfected Upon Completion? ☒ Yes ☐ No	
Address <u>1523 96th St. Fort Yates ND</u>		WATER LEVEL	
WELL LOCATION Sketch map location must agree with written location.		Static Water Level (In Feet) Below Surface <u>118'</u>	
	County <u>Sioux</u>	GPS	
	1/4 <u>NE</u>	1/4	
	Township <u>129</u>	Range <u>80</u>	Section <u>2</u>
PROPOSED USE <u>12908002 AAD</u>		WELL TEST DATA	
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial		☒ Pump ☐ Bailer ☐ Other	
☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole		Pumping Level Below Land Surface	
METHOD DRILLED		Feet After <u>145</u> Hrs. Pumping <u>1 1/2</u> GPM <u>13.7</u>	
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary		Feet After _____ Hrs. Pumping _____ GPM _____	
☐ Bored ☐ Auger ☐ If Other, Specify _____		Feet After _____ Hrs. Pumping _____ GPM _____	
WATER QUALITY Was a water sample collected for		WELL LOG	
Chemical Analysis? ☐ Yes ☒ No		Formation	
Bacteriological Analysis? ☐ Yes ☒ No		Depth (ft.)	
If So, To What Laboratory Was It Sent?		From To	
WELL CONSTRUCTION		<u>Topsoil</u> <u>0</u> <u>1</u>	
Diameter Of Hole In Inches <u>8 1/2"</u> Depth In Feet <u>155'</u>		<u>Brown-yellow sandy clay</u> <u>1</u> <u>42</u>	
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other		<u>Brown-gray cemented sand sandstone</u> <u>42</u> <u>120</u>	
☐ Threaded ☐ Welded ☐ If Other, Specify _____		<u>Blue-gray sand & sandstone</u> <u>120</u> <u>153</u>	
Pipe Weight <u>2.91</u> lb/ft	Diameter <u>5" ID</u> inches	From <u>1 1/2</u> feet	To _____ feet
Pipe Weight _____ lb/ft	Diameter _____ inches	From _____ feet	To _____ feet
Pipe Weight _____ lb/ft	Diameter _____ inches	From _____ feet	To _____ feet
Was A Well Screen Installed? ☒ Yes ☐ No		Use Separate Sheet If Necessary	
Was Perforated Pipe Used? ☒ Yes ☐ No <u>154' to 155'</u>		DATE COMPLETED <u>3-21-2025</u>	
Screen Or Perforation Interval	From In Feet	To In Feet	WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No
Was Casing Left Open End? ☐ Yes ☒ No	Material <u>PVC SDR-21</u> Diameter In Inches <u>5"</u>		If So, How
Slot Size <u>.020</u>	Set From In Feet <u>120'</u>	To In Feet <u>150'</u>	REMARKS
Slot Size <u>Perforated</u>	Set From In Feet <u>154'</u>	To In Feet <u>155'</u>	
Was Packer Or Seal Used? ☐ Yes ☒ No			
If So, What Material	Depth In Feet		
Type Of Well ☐ Straight Screen ☒ Gravel Packed			
Depth Grouted <u>109'</u>	From <u>8'</u>	To <u>118'</u>	
Grouting Material <u>9 Bags</u>	Cement	Other <u>Bentonite grout</u>	
If Other, Explain: <u>Granular Bentonite Pumped from bottom up.</u>			
Well Head Completion: Pitless Unit			
12" Above Grade	Other (Specify)		
If Other, Specify			
Driller's Or Firm's Name <u>Gregg's Drilling & Excau.</u>		Certificate Number <u>111</u>	
Address <u>Moabridge SD 57601</u>		Signed By <u>Gregg Griewski</u> Date _____	