



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC - 1 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <u>Rick Cramer</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>4102 13th St NW Garrison ND</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>Approx 85</u>			
		County <u>McLean</u>		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 <u>NE</u>	1/4 <u>NE</u>	1/4 <u>SE</u>	GPM Flow Through Inch Pipe		
		Township <u>148</u>	Range <u>84</u>	Section <u>30</u>	Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____		
PROPOSED USE <u>14808430 DAA</u>				WELL TEST DATA			
☒ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial				☐ Pump ☐ Bailer ☒ Other <u>Air</u>			
☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				Pumping Level Below Land Surface			
METHOD DRILLED				Feet After <u>120</u> Hrs. Pumping <u>2</u> GPM <u>18</u>			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary				Feet After _____ Hrs. Pumping _____ GPM _____			
☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After _____ Hrs. Pumping _____ GPM _____			
WATER QUALITY Was a water sample collected for				WELL LOG			
Chemical Analysis? ☐ Yes ☒ No				Formation Depth (ft.)			
Bacteriological Analysis? ☐ Yes ☒ No				From To			
If So, To What Laboratory Was It Sent?				topsoil 0 1			
WELL CONSTRUCTION				tan clay 1 6			
Diameter Of Hole In Inches <u>7 7/8</u>		Depth In Feet <u>143</u>		sandstone 6 8			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other				tan sand 8 45			
☐ Threaded ☐ Welded ☐ If Other, Specify _____				coal 45 46			
Pipe Weight	Diameter	From	To	Gry clay coal 46 74			
<u>sch 40</u>	<u>4 1/2</u>	<u>0</u>	<u>132</u>	Gry clay coal 74 76			
lb/ft	inches	feet	feet	Gry clay 76 132			
				coal 132 143			
				Gry clay 143 -			
Was A Well Screen Installed? ☐ Yes ☒ No							
Was Perforated Pipe Used? ☐ Yes ☒ No							
Screen Or Perforation Interval		From In Feet	To In Feet				
Was Casing Left Open End? ☒ Yes ☐ No							
Material		Diameter In Inches					
Slot Size		Set From In Feet	To In Feet	Use Separate Sheet If Necessary			
Slot Size		Set From In Feet	To In Feet	DATE COMPLETED <u>9-18-2025</u>			
Was Packer Or Seal Used? ☐ Yes ☒ No				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
If So, What Material		Depth In Feet		If So, How			
Type Of Well ☐ Straight Screen ☐ Gravel Packed				REMARKS			
Depth Grouted <u>28</u>	From <u>12</u>	To <u>40</u>		Pearock set from 130' - 143'			
Grouting Material <u>Barite chips</u>	Cement	Other					
If Other, Explain:							
Well Head Completion: Pitless Unit				DRILLER'S CERTIFICATION			
12" Above Grade <u>+</u>	Other (Specify)			This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <u>Stumvoll Drilling</u> Certificate Number <u>52</u>			
				Address <u>2919 17th St NW Coeur d'Alene ND</u>			
				Signed By <u>David Stumvoll</u> Date <u>9-18-2025</u>			