



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC - 1 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <u>Riley Mautz</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>3745 18th St NW Garrison ND</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface			
		County <u>Mckenzie</u>		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 <u>NW</u>	1/4 <u>NE</u>	1/4 <u>SW</u>	GPM Flow Through Inch Pipe		
		Township <u>149</u>	Range <u>83</u>	Section <u>19</u>	Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____		
PROPOSED USE <u>14908319CAB</u>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other <u>Air</u>			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After <u>80</u> Hrs. Pumping <u>1</u> GPM <u>60</u>			
WATER QUALITY Was a water sample collected for				Feet After <u>100</u> Hrs. Pumping <u>1</u> GPM <u>80</u>			
Chemical Analysis? ☐ Yes ☒ No				Feet After _____ Hrs. Pumping _____ GPM _____			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter Of Hole In Inches <u>7 7/8</u>		Depth In Feet <u>131</u>		<u>topsoil</u>		<u>0 2</u>	
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other ☐ Threaded ☒ Welded ☐ If Other, Specify _____				<u>tan till</u>		<u>2 21</u>	
Pipe Weight lb/ft <u>sch 40</u>	Diameter inches <u>4 1/2</u>	From feet <u>0</u>	To feet <u>131</u>	<u>gray till</u>		<u>21 43</u>	
				<u>lake clay</u>		<u>43 117</u>	
				<u>sandy gravel</u>		<u>117 130</u>	
				<u>gray clay</u>		<u>130 132</u>	
Was A Well Screen Installed? ☐ Yes ☒ No				Use Separate Sheet If Necessary			
Was Perforated Pipe Used? ☒ Yes ☐ No				DATE COMPLETED <u>10-2-25</u>			
Screen Or Perforation Interval <u>14</u>		From In Feet <u>117</u> To In Feet <u>131</u>		WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Was Casing Left Open End? ☐ Yes ☒ No				If So, How			
Material <u>P.V.C</u>		Diameter In Inches <u>4 1/2</u>		REMARKS			
Slot Size <u>1020</u>	Set From In Feet <u>117</u>	To In Feet <u>131</u>					
Slot Size	Set From In Feet	To In Feet					
Was Packer Or Seal Used? ☐ Yes ☒ No							
If So, What Material		Depth In Feet		If So, How			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				DRILLER'S CERTIFICATION			
Depth Grouted <u>31</u>	From <u>2</u>	To <u>33</u>		This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Grouting Material	Cement	Other <u>Ben den chips</u>		Driller's Or Firm's Name <u>Stumvoll Drilling</u> Certificate Number <u>52</u>			
If Other, Explain:				Address <u>2419 17th St NW Co. Harbor, ND 58531</u>			
Well Head Completion: Pitless Unit				Signed By <u>Dan Stumvoll</u> Date <u>10-2-25</u>			
12" Above Grade <u>X</u>		Other (Specify)					
It Other, Specify							