



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC - 1 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <u>Sandy Herrmann</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>3836 Meridian Dr. Bismarck ND</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>69</u>			
		County <u>McLean</u>		GPS <u>section 10 SW 1/4</u>		If Flowing, Closed-In Pressure In PSI	
		1/4 <u>NW</u>	1/4 <u>SW</u>	1/4 <u>SE</u>	GPM Flow Through Inch Pipe		
		Township <u>14 8</u>		Range <u>86</u>		Section <u>34</u>	
PROPOSED USE <u>14808634DCB</u>				WELL TEST DATA			
☒ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other <u>Air</u>			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify				Feet After <u>87</u> Hrs. Pumping <u>1</u> GPM <u>60</u>			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☐ Yes ☒ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.) From To			
WELL CONSTRUCTION				<u>top soil</u> <u>0</u> <u>1</u>			
Diameter Of Hole In Inches <u>7 7/8</u> Depth In Feet <u>88</u>				<u>tan till</u> <u>1</u> <u>18</u>			
Casing: ☐ Steel ☐ Plastic ☐ Concrete ☐ Other ☐ Threaded ☐ Welded ☐ If Other, Specify				<u>gray clay</u> <u>18</u> <u>84</u>			
Pipe Weight	Diameter	From	To	<u>coal</u> <u>84</u> <u>87</u>			
lb/ft <u>sch 40</u>	inches <u>4 1/2</u>	feet <u>0</u>	feet <u>88</u>	<u>gray clay</u> <u>87</u> <u>90</u>			
lb/ft	inches	feet	feet				
lb/ft	inches	feet	feet				
Was A Well Screen Installed? ☒ Yes ☐ No <u>83-88</u>							
Was Perforated Pipe Used? ☐ Yes ☐ No							
Screen Or Perforation Interval		From In Feet	To In Feet				
Was Casing Left Open End? ☐ Yes ☒ No							
Material <u>P.V.C.</u>		Diameter In Inches <u>4 1/2</u>					
Slot Size <u>1020</u>	Set From In Feet <u>83</u>	To In Feet <u>88</u>		Use Separate Sheet If Necessary			
Slot Size	Set From In Feet	To In Feet		DATE COMPLETED <u>9-16-2025</u>			
Was Packer Or Seal Used? ☐ Yes ☒ No				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
If So, What Material		Depth In Feet		If So, How			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				REMARKS			
Depth Grouted <u>white chips</u>	From <u>4</u>	To <u>30</u>		<u>Tinted water</u>			
Grouting Material	Cement	Other					
If Other, Explain:							
Well Head Completion: Pitless Unit				DRILLER'S CERTIFICATION			
12" Above Grade <u>X</u>		Other (Specify)		This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <u>Stam Drilling LLC</u> Certificate Number <u>52</u>			
				Address <u>2919 17th St NW Coon Harbor, ND 58501</u>			
				Signed By <u>[Signature]</u> Date <u>9-16-2025</u>			