



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

DEC 22 2025

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☒ Yes ☐ No				
Name <u>Dustin Zawn</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No				
Address <u>Bismarck, ND</u>				WATER LEVEL				
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>N/A</u>				
				County <u>Burleigh</u> GPS <u>47°02'53"N</u> <u>100°45'16"W</u>				
				1/4 <u>SW</u> 1/4 <u>SE</u> 1/4 <u>NE</u>				
				Township <u>141N</u> Range <u>80W</u> Section <u>12</u>				
PROPOSED USE <u>1410802DAB</u>				WELL TEST DATA				
☒ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other <u>Air</u>				
METHOD DRILLED				Pumping Level Below Land Surface				
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After <u>70</u> Hrs. Pumping <u>1/2</u> GPM <u>6</u>				
WATER QUALITY Was a water sample collected for				Feet After <u>80</u> Hrs. Pumping <u>1</u> GPM <u>10</u>				
Chemical Analysis? ☐ Yes ☒ No				Feet After _____ Hrs. Pumping _____ GPM _____				
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG				
If So, To What Laboratory Was It Sent? <u>Left up to owner</u>				Formation Depth (ft.)				
WELL CONSTRUCTION				From To				
Diameter Of Hole In Inches <u>8</u>		Depth In Feet <u>104</u>		Topsoil		<u>0</u> <u>1</u>		
Casing:				Brown sand				<u>1</u> <u>9</u>
☐ Steel ☒ Plastic ☐ Concrete ☐ Other _____				Sandstone				<u>9</u> <u>10</u>
☐ Threaded ☐ Welded ☐ If Other, Specify _____				Brown sand				<u>10</u> <u>13</u>
Pipe Weight	Diameter	From	To	Sandstone layer				<u>13</u> _____
<u>3DR 21</u> lb/ft	<u>4</u> inches	<u>0</u> feet	<u>101</u> feet	Brown sand				<u>13</u> <u>20</u>
_____ lb/ft	_____ inches	_____ feet	_____ feet	Brown sand				13 20
_____ lb/ft	_____ inches	_____ feet	_____ feet	Sandstone layer				<u>20</u> _____
_____ lb/ft	_____ inches	_____ feet	_____ feet	Brown sand				<u>20</u> <u>52</u>
Was A Well Screen Installed? ☐ Yes ☒ No				Blue sand				<u>52</u> <u>64</u>
Was Perforated Pipe Used? ☒ Yes ☐ No				Blue sand w/ some clay				<u>64</u> <u>80</u>
Screen Or Perforation Interval <u>.016</u>	From In Feet <u>81</u>	To In Feet <u>101</u>		Blue sand				<u>80</u> <u>87</u>
Was Casing Left Open End? ☐ Yes ☒ No				Sand stone				<u>87</u> <u>90</u>
Material <u>PVC</u> Diameter In Inches <u>4</u>				Blue sand				<u>90</u> <u>92</u>
Slot Size <u>.016</u> Set From In Feet <u>81</u> To In Feet <u>101</u>				Brown clay w/coal				<u>92</u> <u>93</u>
Slot Size _____ Set From In Feet _____ To In Feet _____				Blue sand				<u>93</u> <u>102</u>
Was Packer Or Seal Used? ☐ Yes ☒ No				Greenish blue clay				<u>102</u> <u>104</u>
If So, What Material _____ Depth In Feet _____				_____				_____
Type Of Well ☐ Straight Screen ☒ Gravel Packed				Use Separate Sheet If Necessary				_____
Depth Grouted From <u>10</u> To <u>45</u>				DATE COMPLETED <u>November 13, 2025</u>				_____
Grouting Material _____ Cement _____ Other ☒				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No				_____
If Other, Explain: <u>Sodium Bentonite</u>				If So, How _____				_____
Well Head Completion: Pitless Unit <u>Monitor</u>				REMARKS				_____
12" Above Grade ☒ Other (Specify) _____				_____				_____
It Other, Specify _____				DRILLER'S CERTIFICATION				_____
_____				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.				_____
_____				Driller's Or Firm's Name <u>Backman Drilling</u> Certificate Number <u>28</u>				_____
_____				Address <u>30603 Hwy 83 Wilton, ND</u>				_____
_____				Signed By <u>Reed Blum</u> Date <u>12-1-2025</u>				_____