



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

JAN 28 2026

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☒ Yes ☐ No			
Name <u>Jon Welch/Mike Welch</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>Menoken ND</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>18</u>			
		County <u>Burleigh</u>		GPS <u>41.0207N</u> <u>100.2555W</u>		If Flowing, Closed-In Pressure In PSI	
		1/4 <u>SW of</u>	1/4 <u>NE</u>	1/4		GPM Flow Through Inch Pipe	
		Township <u>141N</u> <u>77W</u>	Range <u>77W</u>	Section <u>15</u>		Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify	
PROPOSED USE <u>14107715ACC</u>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☒ Pump ☐ Bailer ☐ Other			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify				Feet After <u>25</u> Hrs. Pumping <u>3</u> GPM <u>15</u>			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☐ Yes ☒ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.) From To			
WELL CONSTRUCTION				<u>SAND + CLAY</u> <u>0</u> <u>20</u>			
Diameter Of Hole In Inches <u>8 3/4</u>		Depth In Feet <u>8 3/4 - 40'</u> <u>5 3/4 - 100'</u>		<u>SAND - coarse / buckshot</u> <u>20</u> <u>40</u>			
Casing:		☐ Steel ☒ Plastic ☐ Concrete ☐ Other		<u>CLAY - Brn + Gray</u> <u>40</u> <u>100</u>			
☐ Threaded ☐ Welded ☐ If Other, Specify							
Pipe Weight	Diameter	From	To				
<u>SDR 21</u> lb/ft	<u>5</u> inches	<u>+1</u> feet	<u>20</u> feet				
<u>SDR 21</u> lb/ft	<u>5</u> inches	<u>40</u> feet	<u>46</u> feet				
<u>SDR 21</u> lb/ft	<u>5</u> inches	<u>46</u> feet	<u>46</u> feet				
Was A Well Screen Installed? ☐ Yes ☐ No							
Was Perforated Pipe Used? ☒ Yes ☐ No							
Screen Or Perforation Interval	From In Feet	To In Feet					
Was Casing Left Open End? ☐ Yes ☒ No							
Material <u>PVC</u>	Diameter In Inches <u>5</u>			Use Separate Sheet If Necessary			
Slot Size <u>#20</u>	Set From In Feet <u>20</u>	To In Feet <u>40</u>		DATE COMPLETED <u>12-21-25</u>			
Slot Size	Set From In Feet	To In Feet		WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Was Packer Or Seal Used? ☐ Yes ☒ No				If So, How			
If So, What Material	Depth In Feet			REMARKS			
Type Of Well ☐ Straight Screen ☐ Gravel Packed							
Depth Grouted	From <u>20</u>	To <u>0</u>					
Grouting Material	Cement	Other <u>Bentonite</u>					
If Other, Explain:							
Well Head Completion: Pitless Unit <u>X</u>				DRILLER'S CERTIFICATION			
12" Above Grade <u>X</u>	Other (Specify)			This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <u>Quicksilver Well</u> Certificate Number <u>131</u>			
				Address <u>6700 366th NE Sterling</u>			
				Signed By <u>Y By</u> Date <u>1-19-26</u>			