



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

FEB 09 2026

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☒ Yes ☐ No			
Name <i>Tim Leland</i>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <i>991 E Bennie Peer Creek RD Homesteaders Gap ND</i>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <i>206</i>			
		County <i>McKenzie</i>		GPS <i>47.53213</i> <i>-103.85257</i>		If Flowing, Closed-In Pressure In PSI	
1/4 <i>SWSE</i>		1/4 <i>SWSE</i>		1/4 <i>SESW</i>		GPM Flow Through Inch Pipe	
Township <i>147</i>		Range <i>103</i>		Section <i>19</i>		Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____	
PROPOSED USE <i>14710319CDD</i>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial				☒ Pump ☐ Bailer ☒ Other			
☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				Pumping Level Below Land Surface			
METHOD DRILLED				Feet After <i>335</i> Hrs. Pumping <i>120</i> GPM <i>3-4</i>			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary				Feet After _____ Hrs. Pumping _____ GPM _____			
☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After _____ Hrs. Pumping _____ GPM _____			
WATER QUALITY Was a water sample collected for				WELL LOG			
Chemical Analysis? ☐ Yes ☒ No				Formation Depth (ft.)			
Bacteriological Analysis? ☐ Yes ☒ No				From To			
If So, To What Laboratory Was It Sent?				<i>Top soil</i> <i>0</i> <i>2</i>			
WELL CONSTRUCTION				<i>Sandy clay</i> <i>2</i> <i>16</i>			
Diameter Of Hole In Inches <i>8 3/4"</i>		Depth In Feet <i>337</i>		<i>clay</i> <i>16</i> <i>75</i>			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other				<i>scoria</i> <i>75</i> <i>83</i>			
☐ Threaded ☐ Welded ☐ If Other, Specify _____				<i>silty clay</i> <i>83</i> <i>110</i>			
Pipe Weight	Diameter	From	To	<i>coal</i> <i>110</i> <i>112</i>			
<i>50 lb/ft</i>	<i>4.5</i> inches	<i>+2</i> feet	<i>294</i> feet	<i>blue/gray clay</i> <i>112</i> <i>210</i>			
<i>50 lb/ft</i>	<i>4.5</i> inches	<i>334</i> feet	<i>337</i> feet	<i>shale</i> <i>210</i> <i>213</i>			
<i>50 lb/ft</i>	<i>4.5</i> inches	<i>334</i> feet	<i>337</i> feet	<i>blue clay</i> <i>213</i> <i>285</i>			
Was A Well Screen Installed? ☒ Yes ☐ No				<i>coal</i> <i>285</i> <i>286</i>			
Was Perforated Pipe Used? ☐ Yes ☒ No				<i>silty clay</i> <i>286</i> <i>290</i>			
Screen Or Perforation Interval	From In Feet	To In Feet		<i>very fine gray sand</i> <i>290</i> <i>333</i>			
Was Casing Left Open End? ☐ Yes ☒ No				<i>coal</i> <i>333</i> <i>335</i>			
Material <i>PVC</i>	Diameter In Inches <i>4.5</i>			<i>clay</i> <i>335</i> <i>337</i>			
Slot Size <i>20</i>	Set From In Feet <i>294</i>	To In Feet <i>334</i>		Use Separate Sheet If Necessary			
Slot Size	Set From In Feet	To In Feet		DATE COMPLETED <i>11/18/2025</i>			
Was Packer Or Seal Used? ☐ Yes ☒ No				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
If So, What Material	Depth In Feet			If So, How			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				REMARKS			
Depth Grouted	From <i>45</i>	To <i>81</i>		<i>Very fine sand. Used 30 slot silica pack.</i>			
Grouting Material	Cement	☒ Other		DRILLER'S CERTIFICATION			
If Other, Explain: <i>hole plug</i>				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Well Head Completion: Pileless Unit ☒				Driller's Or Firm's Name <i>Thompson Drilling Inc</i> Certificate Number <i>205</i>			
12" Above Grade ☒	Other (Specify)			Address <i>13544 28th St NW Arnegard ND 58835</i>			
It Other, Specify				Signed By <i>Ryan Thompson</i> Date <i>11/21/25</i>			