

ND Board of Water Well Contractors • 1200 Memorial Highway • Bismarck, ND, 58504

ND DEPT. OF WATER RESOURCES

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <u>Butch (William) Fleck</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>Box 116 Grassy Butte, ND 58634</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>24</u>			
		County <u>Mckenzie</u>		GPS <u>47.41276</u> <u>-103.19981</u>		If Flowing, Closed-In Pressure In PSI	
		1/4 <u>SW</u>	1/4 <u>NE</u>	1/4 <u>NW</u>	GPM Flow _____ Through _____ Inch Pipe _____		
		Township <u>145</u>	Range <u>98</u>	Section <u>5</u>	Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify _____		
PROPOSED USE <u>14509805 BAC</u>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ Pump ☐ Bailer ☒ Other <u>Air</u>			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify _____				Feet After <u>38</u> Hrs. Pumping <u>1.5</u> GPM <u>5</u>			
WATER QUALITY Was a water sample collected for				Feet After _____ Hrs. Pumping _____ GPM _____			
Chemical Analysis? ☐ Yes ☒ No				WELL LOG			
Bacteriological Analysis? ☐ Yes ☒ No				Formation _____ Depth (ft.) _____			
If So, To What Laboratory Was It Sent? _____				From _____ To _____			
WELL CONSTRUCTION				<u>topsoil</u> <u>0</u> <u>2</u>			
Diameter Of Hole In Inches <u>8 3/4"</u>		Depth In Feet <u>38</u>		<u>brown/gray sand</u> <u>2</u> <u>24</u>			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other _____ ☐ Threaded ☐ Welded ☐ If Other, Specify _____				<u>bluesand (dark blue)</u> <u>24</u> <u>36</u>			
Pipe Weight _____	Diameter _____	From _____	To _____	<u>coal</u> <u>36</u> <u>37</u>			
<u>SDR17</u> inches <u>4.5</u>	feet <u>+2</u>	feet <u>26</u>	feet _____	_____			
lb/ft _____	inches _____	feet _____	feet _____	_____			
lb/ft _____	inches _____	feet _____	feet _____	_____			
Was A Well Screen Installed? ☒ Yes ☐ No				_____			
Was Perforated Pipe Used? ☐ Yes ☒ No				_____			
Screen Or Perforation Interval _____	From In Feet _____	To In Feet _____		_____			
Was Casing Left Open End? ☐ Yes ☒ No				_____			
Material <u>PVC</u>		Diameter In Inches <u>4.5</u>		_____			
Slot Size <u>20</u>	Set From In Feet <u>26</u>	To In Feet <u>38</u>		_____			
Slot Size _____	Set From In Feet _____	To In Feet _____		_____			
Was Packer Or Seal Used? ☐ Yes ☒ No				Use Separate Sheet If Necessary			
If So, What Material _____		Depth In Feet _____		DATE COMPLETED <u>11/20/2025</u>			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Depth Grouted _____		From <u>23</u>	To <u>surface</u>	If So, How _____			
Grouting Material _____		Cement _____	Other ☒ _____	REMARKS			
If Other, Explain: <u>hole plug</u>				_____			
Well Head Completion: Pitless Unit				DRILLER'S CERTIFICATION			
12" Above Grade ☒ <u>28"</u>		Other (Specify) _____		This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify _____				Driller's Or Firm's Name <u>Thompson Drilling Inc</u>		Certificate Number <u>205</u>	
_____				Address <u>13544 28th St NW Arnegard ND 58635</u>		Date <u>12/1/2025</u>	
_____				Signed By <u>Ryan Thompson</u>		_____	