



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2023)

RECEIVED

JUN 22 2026

ND Board of Water Well Contractors • 1200 Memorial Highway • Bismarck, ND, 58504

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☒ Yes ☐ No			
Name Century Builders				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address 3449 39 st s Fargo, ND 58104				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface 87			
		County Cass		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 SW	1/4 SW	1/4 NW	GPM Flow Through Inch Pipe		
		Township 140	Range 49	Section 3	Controlled By ☐ Valve ☐ Reducers ☐ Other ☐ If Other, Specify		
PROPOSED USE 14004903BCC				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole ☐ Batch Plant				☐ Pump ☐ Bailer ☐ Other			
METHOD DRILLED				Pumping Level Below Land Surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If Other, Specify				Feet After 130 Hrs. Pumping 24 GPM 38			
WATER QUALITY Was a water sample collected for				Feet After Hrs. Pumping GPM			
Chemical Analysis? ☐ Yes ☒ No				Feet After Hrs. Pumping GPM			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If So, To What Laboratory Was It Sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter Of Hole In Inches		Depth In Feet 144		Top Soil		0 4	
Casing:				yellow clay		4 18	
☐ Steel ☒ Plastic ☐ Concrete ☐ Other	☐ Threaded ☐ Welded ☐ If Other, Specify			Gray clay		18 84	
Pipe Weight	Diameter	From	To	Till		84 97	
lb/ft	inches	feet	feet	sand		97 104	
class 200	6	0	124	Till		104 115	
lb/ft	inches	feet	feet	sandy Till		115 120	
lb/ft	inches	feet	feet	sand		120 144	
Was A Well Screen Installed? ☒ Yes ☐ No				Use Separate Sheet If Necessary			
Was Perforated Pipe Used? ☐ Yes ☒ No				DATE COMPLETED 6-5-2026			
Screen Or Perforation Interval		From In Feet	To In Feet	WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Was Casing Left Open End? ☐ Yes ☒ No				If So, How			
Material PVC		Diameter In Inches 6		REMARKS			
Slot Size 30		Set From In Feet 124	To In Feet 144				
Slot Size		Set From In Feet	To In Feet				
Was Packer Or Seal Used? ☐ Yes ☒ No							
If So, What Material		Depth In Feet		If So, How			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				DRILLER'S CERTIFICATION			
Depth Grouted		From 110	To 0	This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Grouting Material		Cement	Other Bentonite	Driller's Or Firm's Name Lako Drilling, Inc.			
If Other, Explain:				Certificate Number 176			
Well Head Completion: Pitless Unit yes				Address 325 County Road 34 Arthur, ND 58006			
12" Above Grade		Other (Specify)		Signed By John Lako			
It Other, Specify				Date 6-11-2026			