



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2020)

RECEIVED

JUL 31 2026

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <u>Dan Woodahl</u>				Was Well Disinfected Upon Completion? ☒ Yes ☐ No			
Address <u>1109 67th St N. Granville, ND 58741</u>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <u>7</u>			
		County <u>McHenry</u>		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4	1/4	1/4			
		Township <u>157</u>		Range <u>79</u>	Section <u>36</u>		
PROPOSED USE <u>15707936A</u>				GPM Flow Through Inch Pipe			
☒ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial				Controlled By ☐ Valve ☐ Reducers ☐ Other			
☒ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☐ If Other, Specify _____			
METHOD DRILLED				WELL TEST DATA			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary				☐ Pump ☐ Bailer ☒ Other <u>Air</u>			
☐ Bored ☐ Auger ☐ If Other, Specify _____				Pumping Level Below Land Surface			
WATER QUALITY Was a water sample collected for				Feet After <u>60</u> Hrs. Pumping <u>1</u> GPM <u>15</u>			
Chemical Analysis? ☐ Yes ☒ No				Feet After _____ Hrs. Pumping _____ GPM _____			
Bacteriological Analysis? ☐ Yes ☒ No				Feet After _____ Hrs. Pumping _____ GPM _____			
If So, To What Laboratory Was It Sent?				WELL LOG			
WELL CONSTRUCTION				Formation			
Diameter Of Hole In Inches <u>8 3/4</u>		Depth In Feet <u>115</u>		From		To	
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other				Surface			
☐ Threaded ☐ Welded ☐ If Other, Specify _____				Sand			
Pipe Weight	Diameter	From	To	Clay Sand mix			
lb/ft	inches	feet	feet	Coarse Sand / Clay streaks			
<u>200</u>	<u>5</u>	<u>+1</u>	<u>115</u>	Clay			
				Gray Sand			
				Hard Pan			
				Gray Sand			
				Clay			
Was A Well Screen Installed? ☐ Yes ☒ No							
Was Perforated Pipe Used? ☒ Yes ☐ No							
Screen Or Perforation Interval		From In Feet	To In Feet				
Was Casing Left Open End? ☐ Yes ☒ No							
Material <u>Plastic</u>		Diameter In Inches <u>5</u>					
Slot Size <u>.20</u>	Set From In Feet <u>95</u>	To In Feet <u>115</u>					
Slot Size	Set From In Feet	To In Feet					
Was Packer Or Seal Used? ☐ Yes ☒ No				Use Separate Sheet If Necessary			
If So, What Material		Depth In Feet		DATE COMPLETED <u>7-22-26</u>			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Depth Grouted		From <u>30</u>	To <u>10</u>	If So, How			
Grouting Material		Cement	Other <u>Enviro plyg</u>	REMARKS			
If Other, Explain:							
Well Head Completion: Pitless Unit <u>NO</u>				DRILLER'S CERTIFICATION			
12" Above Grade <u>Yes</u>		Other (Specify)		This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <u>Mariner Water Well Service LLC</u> Certificate Number <u>#102</u>			
				Address <u>Minot, ND</u>			
				Signed By <u>[Signature]</u> Date <u>7-25-26</u>			