



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (11/2013)

RECEIVED

APR 02 2026

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

ND DEPT. OF WATER RESOURCES

WELL OWNER				Was pump installed? ☒ Yes ☐ No			
Name Elite Homes				Was well disinfected upon completion? ☒ Yes ☐ No			
Address				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static water level (in feet) below surface			
		County Burleigh		GPS		If flowing, closed-in pressure in psi	
		1/4 NW	1/4 NW	1/4 NE	GPM flow Through inch pipe		
		Township 138	Range 79	Section 23	Controlled by ☐ Valve ☐ Reducers ☐ Other ☐ If other, specify		
		PROPOSED USE 13807923ABR				WELL TEST DATA	
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial ☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				☒ Pump ☐ Bailer ☐ Other Air			
METHOD DRILLED				Pumping level below land surface			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary ☐ Bored ☐ Auger ☐ If other, specify				Feet after 172 Hrs. pumping 1 gpm 10			
WATER QUALITY Was a water sample collected for				Feet after Hrs. pumping gpm			
Chemical Analysis? ☐ Yes ☒ No				Feet after Hrs. pumping gpm			
Bacteriological Analysis? ☐ Yes ☒ No				WELL LOG			
If so, to what laboratory was it sent?				Formation Depth (ft.)			
WELL CONSTRUCTION				From To			
Diameter of hole in inches 8.75		Depth in feet 256		Brown sand		0	7
Casing:				Brown clay		7	12
☐ Steel ☒ Plastic ☐ Concrete ☐ Other		☐ Threaded ☐ Welded ☐ If other, specify		Sand		12	40
Pipe Weight	Diameter	From	To	Clay		40	57
2.9 lb/ft	5 inches	+2 feet	216 feet	Gray clay		57	108
				Gray fine silty sand		108	174
				Clay		174	185
				Sand		185	204
				Clay		204	220
				Sand		220	258
Was perforated pipe used? ☐ Yes ☒ No							
Perforated pipe set from in feet		To in feet					
Was casing left open end? ☐ Yes ☒ No							
Was a well screen installed? ☒ Yes ☐ No							
Material PVC		Diameter in inches 5					
Slot Size 25		Set from in feet 216		To in feet 256			
Slot Size		Set from in feet		To in feet			
Was packer or seal used? ☐ Yes ☐ No							
If so, what material		Depth in feet					
Type of well ☐ Straight screen ☒ Gravel packed				DATE COMPLETED 2-23-2026			
Depth grouted		From To		WAS WELL PLUGGED OR ABANDONED?			
0		200		☐ Yes ☒ No			
Grouting Material Bentonite		Cement Other		If so, how			
If other, explain:				REMARKS			
Well head completion; yes Pitless unit				46.7642273,-100.6134813			
12" above grade Yes		Other		DRILLER'S CERTIFICATION			
If other, specify				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
Driller's or Firm's Name Brase Drilling LLC		Certificate Number 179		Address 2813 Hwy 2 West Rugby ND 58368			
Signed by Ben Brase		Date 3-2-26					