



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2023)

RECEIVED

AUG 14 2026

ND Board of Water Well Contractors • 1200 Memorial Highway • Bismarck, ND, 58504
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER		Was Pump Installed? ☐ Yes ☒ No	
Name <u>Mawo Burgard</u>		Was Well Disinfected Upon Completion? ☐ Yes ☒ No	
Address <u>Orvin ND</u>		WATER LEVEL	
WELL LOCATION Sketch map location must agree with written location.		Static Water Level (In Feet) Below Surface <u>23'9"</u>	
	County <u>Deer</u>	GPS	
	1/4 <u>48.069037</u>	1/4	1/4
	Township <u>-100.183890</u>	Range	Section <u>27</u>
PROPOSED USE <u>15307421BAA</u>		WELL TEST DATA	
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial		☐ Pump ☐ Bailer ☐ Other	
☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole		Pumping Level Below Land Surface	
METHOD DRILLED		Feet After Hrs. Pumping GPM	
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary		Feet After Hrs. Pumping GPM	
☐ Bored ☐ Auger ☐ If Other, Specify _____		Feet After Hrs. Pumping GPM	
WATER QUALITY Was a water sample collected for		WELL LOG	
Chemical Analysis? ☐ Yes ☒ No		Formation Depth (ft.)	
Bacteriological Analysis? ☐ Yes ☒ No		From To	
If So, To What Laboratory Was It Sent?		<u>Sand Gravel</u> <u>0 3</u>	
WELL CONSTRUCTION		<u>Sand</u> <u>20 40</u>	
Diameter Of Hole In Inches <u>8 3/4</u> Depth In Feet <u>60'</u>		<u>Sand</u> <u>40 60</u>	
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other			
☐ Threaded ☐ Welded ☐ If Other, Specify _____			
Pipe Weight	Diameter	From	To
lb/ft	inches <u>5</u>	feet <u>1</u>	feet <u>40</u>
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet
Was A Well Screen Installed? ☒ Yes ☐ No			
Was Perforated Pipe Used? ☐ Yes ☒ No			
Screen Or Perforation Interval	From In Feet	To In Feet	
Was Casing Left Open End? ☐ Yes ☒ No			
Material <u>Plastic</u>	Diameter In Inches <u>5</u>		
Slot Size <u>25</u>	Set From In Feet <u>40</u>	To In Feet <u>60</u>	
Slot Size	Set From In Feet	To In Feet	
Was Packer Or Seal Used? ☐ Yes ☒ No		Use Separate Sheet If Necessary	
If So, What Material	Depth In Feet	DATE COMPLETED <u>July 2026</u>	
Type Of Well ☐ Straight Screen ☒ Gravel Packed	WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No		
Depth Grouted From <u>0</u> To <u>20</u>	If So, How		
Grouting Material Cement ☒ Other	REMARKS		
If Other, Explain: <u>Chips Pea Rock</u>	#1		
Well Head Completion: Pitless Unit	DRILLER'S CERTIFICATION		
12" Above Grade	Other (Specify)	This well was drilled under my jurisdiction and this report is true to the best of my knowledge.	
It Other, Specify	Driller's Or Firm's Name <u>Harmon Water Well</u> Certificate Number <u>202</u>		
	Address <u>Orvin ND</u>		
	Signed By <u>Wayne Kurum</u>	Date <u>8-1-26</u>	