



WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (8/2023)

RECEIVED

AUG 14 2026

ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 1200 Memorial Highway • Bismarck, ND, 58504
State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER				Was Pump Installed? ☐ Yes ☒ No			
Name <i>David Bugard</i>				Was Well Disinfected Upon Completion? ☐ Yes ☒ No			
Address <i>Quinn ND</i>				WATER LEVEL			
WELL LOCATION Sketch map location must agree with written location.				Static Water Level (In Feet) Below Surface <i>15</i>			
		County <i>Pierce</i>		GPS		If Flowing, Closed-In Pressure In PSI	
		1/4 <i>48.07</i>		1/4 <i>3.1N</i>		GPM Flow Through Inch Pipe	
		Township <i>100</i>		Range <i>14</i>		Section <i>29.1W</i>	
PROPOSED USE <i>15307414CAB</i>				WELL TEST DATA			
☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial				☐ Pump ☐ Bailer ☐ Other			
☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole				Pumping Level Below Land Surface			
METHOD DRILLED				Feet After Hrs. Pumping GPM			
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary				Feet After Hrs. Pumping GPM			
☐ Bored ☐ Auger ☐ If Other, Specify				Feet After Hrs. Pumping GPM			
WATER QUALITY Was a water sample collected for				WELL LOG			
Chemical Analysis? ☐ Yes ☒ No				Formation Depth (ft.)			
Bacteriological Analysis? ☐ Yes ☒ No				From To			
If So, To What Laboratory Was It Sent?				<i>Yellow clay</i> <i>0 2</i>			
WELL CONSTRUCTION				<i>Gray clay stone</i> <i>20 40</i>			
Diameter Of Hole In Inches <i>8 3/4</i>		Depth In Feet <i>60</i>		<i>Gray clay sand</i> <i>40 60</i>			
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Other				<i>Gray clay sand stone</i> <i>60 80</i>			
☐ Threaded ☐ Welded ☐ If Other, Specify				<i>Gray clay shale</i> <i>80 100</i>			
Pipe Weight	Diameter	From	To				
lb/ft	inches <i>5</i>	feet <i>1</i>	feet <i>30</i>				
lb/ft	inches	feet	feet				
lb/ft	inches	feet	feet				
Was A Well Screen Installed? ☒ Yes ☐ No							
Was Perforated Pipe Used? ☐ Yes ☒ No							
Screen Or Perforation Interval	From In Feet	To In Feet					
Was Casing Left Open End? ☐ Yes ☒ No							
Material <i>Plastic</i>	Diameter In Inches <i>5</i>						
Slot Size <i>25</i>	Set From In Feet <i>30</i>	To In Feet <i>60</i>					
Slot Size	Set From In Feet	To In Feet					
Was Packer Or Seal Used? ☐ Yes ☒ No				Use Separate Sheet If Necessary			
If So, What Material				DATE COMPLETED <i>July 2026</i>			
Depth In Feet				WAS WELL PLUGGED OR ABANDONED? ☐ Yes ☒ No			
Type Of Well ☐ Straight Screen ☒ Gravel Packed				If So, How			
Depth Grouted From <i>0</i> To <i>20</i>				REMARKS			
Grouting Material Cement <i>X</i> Other				<i>#3</i>			
If Other, Explain: <i>Chips Per Rock</i>							
Well Head Completion: Pitless Unit				DRILLER'S CERTIFICATION			
12" Above Grade Other (Specify)				This well was drilled under my jurisdiction and this report is true to the best of my knowledge.			
It Other, Specify				Driller's Or Firm's Name <i>Robbie Miller</i> Certificate Number <i>202</i>			
				Address <i>Robbie Miller</i>			
				Signed By <i>Wayne Kanner</i> Date <i>8-1-26</i>			