STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Faith Chr Bible Camp c/o Stanley Hockett

Address: Warwick, ND Devils Lake

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 Mile

County: Eddy

NW ¼ NW ¼ SW ¼ Sec. 14 Twp. 149 N. Rg. 63 W.

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Industrial

☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☒ Cable ☐ Reverse Rotary ☐ Bored

☐ Forward Rotary ☐ Jetted ☐ Other

If other, specify

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☐ Yes ☒ No

If so, to what laboratory was it sent

6. WELL CONSTRUCTION

Diameter of hole 6 inches. Depth 42 feet.

Casing: ☒ Steel ☐ Plastic ☐ Concrete

☒ Threaded ☐ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
11 lb/ft.	4 inches	0 feet	86 feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No

Length of pipe perforated feet

Was casing left open end? ☐ Yes ☒ No

Was a well screened installed? ☒ Yes ☐ No

Material Stainless steel Diameter 4 inches
(stainless steel, bronze, etc.)

Slot size 15 set from 86 feet to 91 feet

Slot size set from feet to feet

Slot size set from feet to feet

Slot size set from feet to feet

Was a packer or seal used? ☒ Yes ☐ No

If so, what material X-pack

Type of well: Straight screen ☒ Gravel packed ☐

Was the well grouted? Yes ☒ No ☐

To what depth? 42 feet

Material used in grouting cement

Well head completion: Pitless adapter X

12" above grade Other

If other, specify

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 45 feet below land surface

If flowing: closed-in pressure psi

GPM flow through inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

8. WELL TEST DATA

☒ Pump ☒ Bailer ☐ Other

Pumping level below land surface:

75 ft. after 3 hrs. pumping 45 gpm

ft. after hrs. pumping gpm

ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top	0	1
Yellow Clay	1	30
Sand - yellow	30	31
Gray clay	31	52
Silty sand - sand	52	80
Fresh washed sand	80	93
clay	93	95

(Use separate sheet if necessary.)

10. DATE COMPLETED 7-13-79

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how

12. REMARKS:

good well!

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Carl Ringdahl Water Well Drilling 49

Driller's or Firm's Name Certificate No.

Mesville, ND

Address

David C. Ringdahl 7/13/79

Signed by Date

DUPLICATE — BOARD'S COPY