STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name Sandra Lies

Address New Rockford ND

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) ____

County Eddy

SE 1/4 NE 1/4 ___ 1/4 Sec. 32 Twp. 149 N. Rg 67 W.

3. PROPOSED USE

☐ Domestic ☐ Geothermal ☐ Monitoring
☐ Stock ☐ Irrigation ☐ Industrial
☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Reverse Rotary ☐ Bored
☐ Forward Rotary ☐ Jetted ☐ Auger

If other, specify ____

5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? ☐ Yes ☐ No

Bacteriological Analysis? ☐ Yes ☐ No

If so, to what laboratory was it sent? ____

6. WELL CONSTRUCTION

Diameter of hole ____ inches. Depth ____ feet.

Casing: ☐ Steel ☐ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify ____

Pipe Weight:	Diameter:	From:	To:
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☐ Yes ☐ No

Perforated pipe set from ____ ft to ____ feet

Was casing left open end? ☐ Yes ☐ No

Was a well screened installed? ☐ Yes ☐ No

Material ____ Diameter ____ inches

Slot Size ____ set from ____ feet to ____ feet

Slot Size ____ set from ____ feet to ____ feet

Was packer or seal used? ☐ Yes ☐ No

If so, what material ____ Depth ____ ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen ☐ Gravel packed ☐

Depth grouted: From ____ To ____

Grouting Material: Cement ____ Other ____

If other explain: ____

Well head completion: Pitless unit ____

12" above grade ____ Other ____

If other, specify ____

Was pump installed: ☐ Yes ☐ No

Was well disinfected upon completion? ☐ Yes ☐ No

7. WATER LEVEL

Static water level 7' feet below surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify ____

8. WELL TEST DATA

☐ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
37' - 18" bored well		
plugged bored 18" well with sand, sandy brown clay up to 5' below static water level then 4' of envirosplug bentonite then 2' clay sand on top of bentonite		
4" - 36' well bottom to top envirosplug		

(Use separate sheet if necessary)

10. DATE COMPLETED 8-1-00

11. WAS WELL PLUGGED OR ABANDONED?

☒ Yes ☐ No

If so, how envirosplug

12. REMARKS:

pumped 4" well - no water
bored well in basement - filled in.

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Holbeck Water Well Service 201

Driller's or Firm's Name Certificate No

8353 Hwy 2 Devils Lake ND 58301

Address

Signed by 8-3-00

Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY