STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name Edwin Rewitz

Address Tappen, N.D.

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH



1 Mile

County Kidder

____ ¼ ____ ¼ NE ¼ Sec. 35 Twp. 140 N. Rg. 70 W.

3. PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Industrial
☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☒ Reverse Rotary ☐ Bored
☐ Forward Rotary ☐ Jetted ☐ Other

If other, specify

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☐ Yes ☒ No

If so, to what laboratory was it sent

6. WELL CONSTRUCTION

Diameter of hole 24 inches. Depth 48 + 54 feet.

Casing: ☒ Steel ☐ Plastic ☐ Concrete
☐ Threaded ☒ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
34 lb/ft.	12 inches	1 feet	39 feet
34 lb/ft.	12 inches	48 feet	54 feet
34 lb/ft.	12 inches	1 feet	32 feet
34 lb/ft.	12 inches	42 feet	48 feet

Was perforated pipe used? ☐ Yes ☒ No

Length of pipe perforated ____ feet

Was casing left open end? ☐ Yes ☒ No

Was a well screened installed? ☒ Yes ☐ No

Material ____ Diameter ____ inches
(stainless steel, bronze, etc.)

Slot size 100 set from 39 feet to 48 feet

Slot size 100 set from 32 feet to 42 feet

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Was a packer or seal used? ☐ Yes ☒ No

If so, what material

Type of well: Straight screen ☐ Gravel packed ☒

Was the well grouted? Yes ☐ No ☒

To what depth? ____ feet

Material used in grouting

Well head completion: Pitless adapter ____

12" above grade X Other ____

If other, specify

Was well disinfected upon completion? ☐ Yes ☒ No

7. WATER LEVEL

Static water level no. 1 15 no. 2 23 feet below land surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

8. WELL TEST DATA

Pumped at maximum

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

no. 1 48 ft. after 1 hrs. pumping 275 gpm

no. 2 42 ft. after 1 hrs. pumping 325 gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
sand & gravel -	0	12
clay yellow	12	15
sand & gravel	15	21
clay - gray	21	27
sand & gravel - coarse	27	34
clay - gray	34	39
sand & gravel - fine	39	48
coarse angular gravel & clay	48	51
clay - gray	51	69
sand & gravel - brown	0	23
sand & gravel - med	23	32
sand & med	32	34
sand & gravel - fine	34	45
coarse angular gravel & clay	45	48

(Use separate sheet if necessary.)

10. DATE COMPLETED Nov 8, 1976

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Tennant Drilling 81

Driller's or Firm's Name Certificate No.

Tappen, N.D. 58487

Address

Terry Tennant 11/20/76

Signed by Date

DUPLICATE — BOARD'S COPY