STATE OF NORTH DAKOTA

**BOARD OF WATER WELL CONTRACTORS**

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

# WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

## 1. WELL OWNER

Name Devin Dahl

Address WC

## 2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile)

County McKenzie

SE 1/4 NW 1/4 NW 1/4 Sec. 24 Twp. 148 N.Rg 98 W.

## 3. PROPOSED USE

☐ Domestic ☑ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

## 4. METHOD DRILLED

☐ Cable ☑ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger

If other, specify

## 5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? ☐ Yes ☐ No

Bacteriological Analysis? ☐ Yes ☐ No

If so, to what laboratory was it sent?

## 6. WELL CONSTRUCTION

Diameter of hole 8 inches. Depth 35 feet.

Casing: ☐ Steel ☑ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify

| Pipe Weight: | Diameter: | From: | To: |
|---|---|---|---|
| 200 lb/ft | 5 inches | 0 feet | 35 feet |
| lb/ft | inches | feet | feet |
| lb/ft | inches | feet | feet |

Was perforated pipe used? ☒ Yes ☐ No

Perforated pipe set from 20' ft to 35' feet

Was casing left open end? ☒ Yes ☐ No

Was a well screened installed? ☐ Yes ☒ No

Material Diameter inches

Slot Size set from feet to feet

Slot Size set from feet to feet

Was packer or seal used? ☐ Yes ☐ No

If so, what material Depth ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen ☐ Gravel packed ☑

Depth grouted: From 0 To 20

Grouting Material: Cement Other Bentonite

If other explain:

Well head completion: Pitless unit

12" above grade X Other

If other, specify

Was pump installed: ☒ Yes ☐ No

Was well disinfected upon completion? ☒ Yes ☐ No

## 7. WATER LEVEL

Static water level 20 feet below surface

If flowing: closed-in pressure psi

GPM flow through inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

## 8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

30 ft. after 1 hrs. pumping 10 gpm

ft. after hrs. pumping gpm

ft. after hrs. pumping gpm

## 9. WELL LOG

| Formation | Depth (ft.) From | Depth (ft.) To |
|---|---|---|
| clay | 0 | 17 |
| Coal | 17 | 35 |
| clay | 35 | |

(Use separate sheet if necessary)

## 10. DATE COMPLETED 8-10-99

## 11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☑ No

If so, how

## 12. REMARKS:

## 13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Wold Industries 76

Driller's or Firm's Name Certificate No

Box 153 Arnegard ND

Address

Chet Wold 8-10-99

Signed by Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY