STATE OF NORTH DAKOTA

**BOARD OF WATER WELL CONTRACTORS**

900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

# WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

## 1. WELL OWNER

Name: Mike Werner

Address: Highway 5 East, Bottineau, N.D.

## 2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Lot "G"

Sec. (1 mile) _____

County: Bottineau County Whitteron Township

_____ 1/4 E 1/4 SE 1/4 Sec. 28 Twp. 162 N. Rg. 75 W.

## 3. PROPOSED USE

- ☐ Domestic
- ☐ Stock
- ☐ Geothermal
- ☐ Irrigation
- ☐ Municipal
- ☐ Monitoring
- ☐ Industrial
- ☐ Test Hole

## 4. METHOD DRILLED

- ☐ Cable
- ☐ Forward Rotary
- ☐ Reverse Rotary
- ☐ Jetted
- ☐ Bored
- ☐ Auger

If other, specify _____

## 5. WATER QUALITY

Was a water sample collected for:

Chemical Analysis? ☐ Yes ☒ No

Bacteriological Analysis? ☐ Yes ☒ No

If so, to what laboratory was it sent? Landowner Sending Sample

## 6. WELL CONSTRUCTION

Diameter of hole 8 1/2 inches. Depth 100' feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify _____

| Pipe Weight: | Diameter: | From: | To: |
|---|---|---|---|
| 0.50 lb/ft | 5 inches | 0' feet | 100' feet |
| _____ lb/ft | _____ inches | _____ feet | _____ feet |
| _____ lb/ft | _____ inches | _____ feet | _____ feet |

Was perforated pipe used? ☒ Yes ☐ No

Perforated pipe set from Plastic 80' ft. to 80' feet

Was casing left open end? ☒ Yes ☐ No

Was a well screen installed? ☒ Yes ☐ No

Material Plastic Diameter 5" inches

Slot Size 0.20 set from 60' feet to 80' feet

Slot Size _____ set from _____ feet to _____ feet

Was packer or seal used? ☐ Yes ☒ No

If so, what material _____ Depth _____ ft.

Type of well: Straight screen ☐ Gravel packed ☒

Depth grouted: From _____ To _____

Grouting Material: Cement _____ Other X

If other, explain: Inviro-Sealant

Well head completion: Pitless unit others

12" above grade Csg. Other _____

If other, specify _____

Was pump installed? ☐ Yes ☒ No

Was well disinfected upon completion? ☒ Yes ☐ No

## 7. WATER LEVEL

Static water level Flowing feet below surface

If flowing: closed-in pressure 3 pt. psi

GPM flow 1 1/2 through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☒ Other

If other, specify No Flow Pitless Unit

## 8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Other Air

Pumping level below land surface:

44' ft. after 1 1/2 hrs. pumping 25 gpm

_____ ft. after _____ hrs. pumping _____ gpm

_____ ft. after _____ hrs. pumping _____ gpm

## 9. WELL LOG

| Formation | Depth (ft.) From | Depth (ft.) To |
|---|---|---|
| Black Dirt | 0' | 2' |
| Yellow Sand | 2' | 35' |
| Clay, Blue w/Sand | 35' | 60' |
| gray silty Sand | 60 | 65 |
| gray Clay | 65 | 100 |

(Use separate sheet if necessary)

## 10. DATE COMPLETED _____

## 11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how _____

## 12. REMARKS:

T & J Plumbing Pitless Unit Installers

## 13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Scott Corsh — 126

Driller's or Firm's Name — Certificate No.

9818 Lake Rd Bottineau N.D. 58318

Address

Gary Satt — 5/20/02

Signed by — Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY