STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Abel Builders
Address: RR Bottineau

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile)

County: Bottineau

SE 1/4 SE 1/4 NE 1/4 Sec. 10 Twp. 163 N. Rg 75 W.

3. PROPOSED USE

☒ Domestic ☐ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger

If other, specify

5. WATER QUALITY

Was a water sample collected for:
Chemical Analysis? ☐ Yes ☒ No
Bacteriological Analysis? ☒ Yes ☐ No
If so, to what laboratory was it sent? 1st Dist Health

6. WELL CONSTRUCTION

Diameter of hole 4 inches. Depth 142 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
200 psi lb/ft	4 inches	0 feet	142 feet
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet

Was perforated pipe used? ☒ Yes ☐ No
Perforated pipe set from 132 ft. to 142 feet
Was casing left open end? ☒ Yes ☐ No
Was a well screen installed? ☒ Yes ☐ No
Material plastic Diameter 4 inches
Slot Size .020 set from 132 feet to 142 feet
Slot Size set from feet to feet
Was packer or seal used? ☐ Yes ☒ No
If so, what material Depth ft.
Type of well: Straight screen ☐ Gravel packed ☒
Depth grouted: From 8 To 30
Grouting Material: Cement Other No Clay
If other, explain: Bentonite Grout
Well head completion: Pitless unit none
12" above grade yes Other
If other, specify
Was pump installed? ☐ Yes ☒ No
Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 53 feet below surface
If flowing: closed-in pressure psi
GPM flow through inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
97 ft. after 24 hrs. pumping 12 gpm
ft. after hrs. pumping gpm
ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Yellow clay	0	29
Sandy, Silt	29	32
Blue Gray clay & Rocks	32	130
Coarse Gravel	130	139
Blue Gray clay & Rocks	139	142

(Use separate sheet if necessary)

10. DATE COMPLETED

Oct 15-01

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No
If so, how

12. REMARKS:

Well is for new Cabin. Did not Dig in. Pitless system.

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

N-6 Water Well Service 125
Driller's or Firm's Name — Certificate No.

1561 103rd St NE Bottineau
Address

Leslie D Moen 10/30/01
Signed by — Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY