STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Lynald Schaupp 439-3550

Address: Montpelier, No. Dak.

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH



1 Mile

County: Stutsman

SE ¼ NE ¼ SE ¼ Sec. 6 Twp. 137 N. Rg. 64 W.

3. PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Industrial
☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Reverse Rotary ☐ Bored
☒ Forward Rotary ☐ Jetted ☐ Other

If other, specify

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☐ Yes ☒ No

If so, to what laboratory was it sent

6. WELL CONSTRUCTION

Diameter of hole 7 7/8" inches. Depth 240 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete
☐ Threaded ☐ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
200 lb/ft.	5 inches	0 feet	235 feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No

Length of pipe perforated feet

Was casing left open end? ☐ Yes ☒ No

Was a well screened installed? ☒ Yes ☐ No

Material Stainless Steel Diameter 4 inches
(stainless steel, bronze, etc.)

Slot size 10 set from 235 feet to 240 feet

Slot size set from feet to feet

Slot size set from feet to feet

Slot size set from feet to feet

Was a packer or seal used? ☐ Yes ☒ No

If so, what material

Type of well: Straight screen ☐ Gravel packed ☒

Was the well grouted? Yes ☒ No ☐

To what depth? 10 feet

Material used in grouting Cement

Well head completion: Pitless adapter Yes

12" above grade Yes Other

If other, specify

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 78 feet below land surface

If flowing: closed-in pressure psi

GPM flow through inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

160 ft. after 4 hrs. pumping 3 gpm

ft. after hrs. pumping gpm

ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Black dirt	0	1
Yellow sand & clay	1	60
Blue clay	60	120
Blue fine sand	120	160
Blue clay	160	220
Gravel & coal	220	240

(Use separate sheet if necessary.)

10. DATE COMPLETED December 12, 1980

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

SCHERBENSKE EXCAVATING, INC. 70

Driller's or Firm's Name Certificate No.

Route 7, Jamestown, North Dakota 58401

Address

RUBEN W. SCHERBENSKE

Signed by Ruben W. Scherbenske Date

DUPLICATE — BOARD'S COPY