STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name Blee's Oil Inc

Address Bowman

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH



1 Mile

County Bowman

SE ¼ SE ¼ SE ¼ Sec. 26 Twp. 131 N. Rg. 102 W.

3. PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Industrial

☒ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Reverse Rotary ☐ Bored

☒ Forward Rotary ☐ Jetted ☐ Other

If other, specify

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☒ Yes ☐ No

If so, to what laboratory was it sent ?

6. WELL CONSTRUCTION

Diameter of hole 7 7/8 inches. Depth 128 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete

☐ Threaded ☐ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
200 PSI lb/ft.	5 inches	0 feet	128 feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No

Length of pipe perforated feet

Was casing left open end? ☐ Yes ☐ No

Was a well screened installed? ☒ Yes ☐ No

Material PVC Diameter 5 inches
(stainless steel, bronze, etc.)

Slot size .030 set from 90 feet to 130 feet

Slot size set from feet to feet

Slot size set from feet to feet

Was a packer or seal used? ☐ Yes ☒ No

If so, what material

Type of well: Straight screen ☐ Gravel packed ☒

Was the well grouted? Yes ☒ No ☐

To what depth? 25'14' feet

Material used in grouting cement

Well head completion: Pitless adapter

12" above grade Other

If other, specify

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 45 feet below land surface

If flowing: closed-in pressure psi

GPM flow through inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Other AIR

Pumping level below land surface:

80 ft. after 1 hrs. pumping 50 gpm

130 ft. after 1 hrs. pumping 60 gpm

ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Sandy clay	0	4
Coarse Sand	4	18
med.-blue sand	18	130
Sandy clay	130	140

(Use separate sheet if necessary.)

10. DATE COMPLETED 6-6-81

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how

12. REMARKS:

well completion was done by customer.

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

H&H Service Co 16

Driller's or Firm's Name Certificate No.

Bowman, N.D.

Address

Brad Lindley 11-19-81

Signed by Date

DUPLICATE — BOARD'S COPY