STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name John Hunt

Address 105 5TH N.W. SOUTH HEART, N.D

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) ____

County Stark

SW 1/4 SW 1/4 SW 1/4 Sec. 12 Twp. 139 N.Rg 98 W.

3. PROPOSED USE

- [x] Domestic
- [ ] Stock
- [ ] Geothermal
- [ ] Irrigation
- [ ] Municipal
- [ ] Monitoring
- [ ] Industrial
- [ ] Test Hole

4. METHOD DRILLED

- [ ] Cable
- [x] Forward Rotary
- [ ] Reverse Rotary
- [ ] Jetted
- [ ] Bored
- [ ] Auger

If other, specify ____

5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? [ ] Yes [x] No

Bacteriological Analysis? [x] Yes [ ] No

If so, to what laboratory was it sent? State Health Dept

6. WELL CONSTRUCTION

Diameter of hole 7 1/2 inches. Depth 60 feet.

Casing: [ ] Steel [x] Plastic [ ] Concrete [ ] Threaded [ ] Welded [ ] Other

If other, specify ____

Pipe Weight:	Diameter:	From:	To:
3.02 lb/ft	4 inches	0 feet	50 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? [x] Yes [ ] No

Perforated pipe set from 50 ft to 60 feet

Was casing left open end? [x] Yes [ ] No

Was a well screened installed? [ ] Yes [x] No

Material ____ Diameter ____ inches

Slot Size ____ set from ____ feet to ____ feet

Slot Size ____ set from ____ feet to ____ feet

Was packer or seal used? [ ] Yes [x] No

If so, what material ____ Depth ____ ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen [ ] Gravel packed [x]

Depth grouted: From 0 To 30

Grouting Material: Cement ____ Other Bentonite

If other explain: ____

Well head completion: Pitless unit ____

12" above grade YES Other ____

If other, specify ____

Was pump installed: [ ] Yes [x] No

Was well disinfected upon completion? [x] Yes [ ] No

7. WATER LEVEL

Static water level 20 feet below surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: [ ] Valve [ ] Reducers [ ] Other

If other, specify ____

8. WELL TEST DATA

[ ] Pump [x] Bailer [ ] Other

Pumping level below land surface:

38 ft. after	1 hrs. pumping	12 gpm	
____ ft. after	____ hrs. pumping	____ gpm	
____ ft. after	____ hrs. pumping	____ gpm	

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top Soil	0	2
Yel Clay	3	15
Gray Clay	15	28
Coal & sand & Clay	28	30
sandy Clay	30	46
Coal	46	60

(Use separate sheet if necessary)

10. DATE COMPLETED 10-1-90

11. WAS WELL PLUGGED OR ABANDONED?

[ ] Yes [x] No

If so, how ____

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Pinto Drilling — 108

Driller's or Firm's Name — Certificate No

1218 13th St West

Address

Signed by — 10-1-90 Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY