STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name [illegible]

Address 102 3rd NE Belfield ND 58622

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) _____

County Stark

SW 1/4 NW 1/4 NE 1/4 Sec. 5 Twp. 139 N.Rg 99 W.

3. PROPOSED USE

☐ Domestic ☐ Stock ☐ Geothermal ☒ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☒ Bored ☐ Auger

If other, specify _____

5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? ☒ Yes ☐ No

Bacteriological Analysis? ☐ Yes ☐ No

If so, to what laboratory was it sent? _____

6. WELL CONSTRUCTION

Diameter of hole 18 inches. Depth 59 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify _____

Pipe Weight:	Diameter:	From:	To:
____ lb/ft	5 inches	12" feet	59 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☒ Yes ☐ No

Perforated pipe set from 52 ft to 59 feet

Was casing left open end? ☐ Yes ☒ No

Was a well screened installed? ☐ Yes ☒ No

Material _____ Diameter ____ inches

Slot Size _____ set from _____ feet to _____ feet

Slot Size _____ set from _____ feet to _____ feet

Was packer or seal used? ☐ Yes ☐ No

If so, what material _____ Depth _____ ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen ☐ Gravel packed ☒

Depth grouted: From 35 To 0

Grouting Material: Cement X Other Bentonite

If other explain: _____

Well head completion: Pitless unit _____

12" above grade X Other _____

If other, specify _____

Was pump installed: ☐ Yes ☐ No

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 39 feet below surface

If flowing: closed-in pressure _____ psi

GPM flow _____ through _____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify _____

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

41 ft. after 2 hrs. pumping 20 gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top soil	0	3"
Clay	3"	19"
Sand fine gray	19"	22"
Brown sand	22'	36'
gray & blue sand	36'	40'
Coal	40'	55'
Blue Clay	55'	59'

(Use separate sheet if necessary)

10. DATE COMPLETED 10-16-2000

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how 10-16-2000

12. REMARKS:

Part of House 30'

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Lonard Prokopchuk 100

Driller's or Firm's Name Certificate No

Box 1 Belfield N.D. 58622

Address

Lonard Prokopchuk 10-16-2000

Signed by Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY