STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name Olin T Ridl

Address 2831-153rd AVE SW BEIFIELD ND 58552

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) ____

County Stark

SE ¼ SW ¼ SW ¼ Sec. 26 Twp. 140 N.Rg 99 W.

3. PROPOSED USE

☒ Domestic ☐ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☒ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger

If other, specify ____

5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? ☐ Yes ☐ No

Bacteriological Analysis? ☒ Yes ☐ No

If so, to what laboratory was it sent? STATE HEALTH DEPT

6. WELL CONSTRUCTION

Diameter of hole 7 7/8 inches. Depth 57 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other

If other, specify ____

Pipe Weight:	Diameter:	From:	To:
200 lb/ft	4 inches	0 feet	41 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☒ Yes ☐ No

Perforated pipe set from 41 ft to 57 feet

Was casing left open end? ☒ Yes ☐ No

Was a well screened installed? ☐ Yes ☐ No

Material ____ Diameter ____ inches

Slot Size 80 set from ____ feet to ____ feet

Slot Size ____ set from ____ feet to ____ feet

Was packer or seal used? ☐ Yes ☒ No

If so, what material ____ Depth ____ ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen ☐ Gravel packed ☒

Depth grouted: From 0 To 30

Grouting Material: Cement ____ Other BENTONITE

If other explain: ____

Well head completion: Pitless unit ____

12" above grade YES Other ____

If other, specify ____

Was pump installed: ☐ Yes ☒ No

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 16 feet below surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify ____

8. WELL TEST DATA

☐ Pump ☒ Bailer ☐ Other

Pumping level below land surface:

37 ft. after 1 hrs. pumping 9 gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top soil	0	3 FT
Sandy	3	5
Rock + Clay	5	10
Gray clay	10	20
Gray Clay	20	30
Gray Clay	30	43
coal	43	50
coal	50	57

(Use separate sheet if necessary)

10. DATE COMPLETED 11-7-97

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how ____

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Anton Drilling — 168

Driller's or Firm's Name — Certificate No

1618 13ST WEST Dickinson, ND 58601

Address

Jack Anton — 11-21-97

Signed by — Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY