STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Steve Gutknecht

Address: 625 17th Ave W Williston ND

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) ____

County: Williams

NE 1/4 SW 1/4 SE 1/4 Sec. 9 Twp. 155 N. Rg 99 W.

3. PROPOSED USE

- [x] Domestic
- [ ] Stock
- [ ] Geothermal
- [ ] Irrigation
- [ ] Municipal
- [ ] Monitoring
- [ ] Industrial
- [ ] Test Hole

4. METHOD DRILLED

- [ ] Cable
- [x] Forward Rotary
- [ ] Reverse Rotary
- [ ] Jetted
- [ ] Bored
- [ ] Auger

If other, specify ____

5. WATER QUALITY

Was a water sample collected for:

Chemcial Analysis? [x] Yes [ ] No

Bacteriological Analysis? [ ] Yes [ ] No

If so, to what laboratory was it sent? ____

6. WELL CONSTRUCTION

Diameter of hole 8 3/4 inches. Depth 225 feet.

Casing: [ ] Steel [x] Plastic [ ] Concrete [ ] Threaded [ ] Welded [x] Other

If other, specify CertaLock

Pipe Weight:	Diameter:	From:	To:
200 lb/ft	5 inches	12 feet	225 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? [ ] Yes [x] No

Perforated pipe set from ____ ft to ____ feet

Was casing left open end? [ ] Yes [x] No

Was a well screened installed? [x] Yes [ ] No

Material PLASTIC Diameter 5 inches

Slot Size 020 set from 185 feet to 195 feet

Slot Size 020 set from 215 feet to 225 feet

Was packer or seal used? [ ] Yes [x] No

If so, what material ____ Depth ____ ft.

(stainless steel, bronze, etc.)

Type of well: Straight screen [x] Gravel packed [ ] SAND

Depth grouted: From 10 To 40

Grouting Material: Cement ____ Other Bentonite

If other explain: pellet mud

Well head completion: Pitless unit Yes

12" above grade Yes Other ____

If other, specify ____

Was pump installed: [x] Yes [ ] No

Was well disinfected upon completion? [x] Yes [ ] No

7. WATER LEVEL

Static water level 135 feet below surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: [ ] Valve [ ] Reducers [ ] Other

If other, specify ____

8. WELL TEST DATA

[x] Pump [ ] Bailer [ ] Other

Pumping level below land surface:

215 ft. after 36 hrs. pumping 6 gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
GVCL & Rock	0	2
B CL	9	12
HARD BOLDER	12	14
BR CL	14	29
Red CL	29	31
COAL	31	40
S CL	40	47
COAL	47	48
S CL	48	52
S Sh	52	73
COAL	73	75
S Sh	75	105
COAL	105	106
SS Sh	106	112
COAL	112	113
SS Sh	113	134
COAL	134	135
SS Sh	135	145

(Use separate sheet if necessary)

10. DATE COMPLETED 9/21/08

11. WAS WELL PLUGGED OR ABANDONED?

[ ] Yes [x] No

If so, how ____

12. REMARKS:

Tough to Drill with Rock + HARD Limestone

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Fink Beiner Drilling Inc 176

Driller's or Firm's Name — Certificate No

Box 214 Williston ND

Address

Signed by — Date 9/22/08

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY

FINKBEINER DRILLING, INC.

P.O. Box 214
Williston, North Dakota 58802-0214
(701) 572-4777

Formation Abv.

cl - clay
s - sand
c - coal
sh - shale
grv - gravel

Name Steve Gutknecht

County Williams

NE ¼ SW ¼ SE ¼

Well Log

Sec 9 Twp 155 NRg 99 W

FOOTAGE		FORMATION
From	To	
145	147	COAL + S
147	163	SS SL
163	165	HARD LIMESTONE
165	171	S SH
171	172	COAL
172	186	S SH
186	188	COAL
188	190	S
190	198	SSH
198	201	HARD LIMESTONE
201	206	SS SH
206	215	S SH
215	222	COAL
222	223	S CL
223	230	COAL + S STR