STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name: TOM SANDAKER
Address: Box 2705 Williston ND

2. WELL LOCATION
Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) ____

County: WILLIAMS

NW 1/4 NE 1/4 SE 1/4 Sec. 13 Twp. 156 N. Rg. 102 W.

3. PROPOSED USE
☐ Geothermal ☐ Monitoring
☑ Domestic ☐ Irrigation ☐ Industrial
☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED
☐ Cable ☐ Reverse Rotary ☐ Bored
☑ Forward Rotary ☐ Jetted ☐ Auger

If other, specify ____

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☐ Yes ☑ No
Bacteriological Analysis? ☐ Yes ☑ No
If so, to what laboratory was it sent? ____

6. WELL CONSTRUCTION
Diameter of hole 8 3/4 inches. Depth 50 feet.

Casing: ☐ Steel ☑ Plastic ☐ Concrete
☐ Threaded ☐ Welded ☐ Other

If other, specify GLUED

Pipe Weight:	Diameter:	From:	To:
200 lb/ft	5 inches	+2 feet	50 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☐ Yes ☑ No
Perforated pipe set from ____ ft. to ____ feet
Was casing left open end? ☐ Yes ☑ No
Was a well screen installed? ☑ Yes ☐ No
Material PLASTIC Diameter 5 inches
Slot Size 020 set from 40 feet to 50 feet
Slot Size ____ set from ____ feet to ____ feet
Was packer or seal used? ☐ Yes ☑ No
If so, what material ____ Depth ____ ft.
Type of well: Straight screen ☑ Gravel packed ☑ SAND
Depth grouted: From 10 To 30
Grouting Material: Cement ____ Other Bentonite
If other, explain: PELLET MUD
Well head completion: Pitless unit Yes
12" above grade Yes Other ____
If other, specify ____
Was pump installed? ☑ Yes ☐ No
Was well disinfected upon completion? ☑ Yes ☐ No

7. WATER LEVEL
Static water level 27 feet below surface
If flowing: closed-in pressure ____ psi
GPM flow ____ through ____ inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify ____

8. WELL TEST DATA
☑ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
45 ft. after 48 hrs. pumping 11 gpm
____ ft. after ____ hrs. pumping ____ gpm
____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
ROCK GRV SURFACE	NO	7
BROWN CL	7	25
GRV	25	26
S CL	26	34
GRV	34	35
S CL	35	40
HARD CL	40	42
COAL GRV & SAND	42	50
CLEAN GRV		

(Use separate sheet if necessary)

10. DATE COMPLETED 11/11/04

11. WAS WELL PLUGGED OR ABANDONED?
☐ Yes ☑ No
If so, how ____

12. REMARKS:
NICE WELL NORTH OF HOUSE IN ALFAI FIELD

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

FUNKBEINER DRILLING INC 176
Driller's or Firm's Name — Certificate No.

BOX 217 WILLISTON ND
Address

Eileen Funkbeiner 11/12/04
Signed by — Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY