STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name DARREN HENDERICKSON
Address 209 BLACK TAIL DAM
MARMON WILLISTON

2. WELL LOCATION
Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile)_____

County WILLIAMS

NW 1/4 SW 1/4 SE 1/4 Sec. 10 Twp. 157 N. Rg 101 W.

3. PROPOSED USE
☐ Geothermal ☐ Monitoring
☑ Domestic ☐ Irrigation ☐ Industrial
☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED
☐ Cable ☐ Reverse Rotary ☐ Bored
☑ Forward Rotary ☐ Jetted ☐ Auger

If other, specify _____

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☑ Yes ☐ No
Bacteriological Analysis? ☐ Yes ☐ No
If so, to what laboratory was it sent? _____

6. WELL CONSTRUCTION
Diameter of hole 8 3/4 inches. Depth 70 feet.
Casing: ☐ Steel ☑ Plastic ☐ Concrete
☐ Threaded ☐ Welded ☑ Other
If other, specify GLUED

Pipe Weight:	Diameter:	From:	To:
20 lb/ft	5 inches	+2 feet	70 feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☐ Yes ☑ No
Perforated pipe set from _____ ft. to _____ feet
Was casing left open end? ☐ Yes ☑ No
Was a well screen installed? ☑ Yes ☐ No
Material PLASTIC Diameter 5" inches
Slot Size 020 set from 60 feet to 70 feet
Slot Size _____ set from _____ feet to _____ feet
Was packer or seal used? ☐ Yes ☑ No
If so, what material _____ Depth _____ ft.
Type of well: Straight screen ☑ Gravel packed ☐ +SAND
Depth grouted: From 10 To 30
Grouting Material: Cement _____ Other ✓
If other, explain: BENTONITE PELLETS
Well head completion: Pitless unit YES
12" above grade YES Other _____
If other, specify _____
Was pump installed? ☑ Yes ☐ No
Was well disinfected upon completion? ☑ Yes ☐ No

7. WATER LEVEL
Static water level 33 feet below surface
If flowing: closed-in pressure _____ psi
GPM flow _____ through ____ inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify _____

8. WELL TEST DATA
☑ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
60 ft. after 10 hrs. pumping 11 gpm
____ ft. after ____ hrs. pumping ____ gpm
____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top Soil	0	1
BR CL & GRV MIX	1	18
GRV	18	24
S CL	24	32
BR CL	32	38
COAL	38	42
CL	42	45
COAL	45	47
HARD SH ROCK	47	48
S CL	48	53
SH & SH ROCK	53	59
S + COAL MIX	59	70
LOST CIRCULATION	65'	

(Use separate sheet if necessary)

10. DATE COMPLETED 7/12/07

11. WAS WELL PLUGGED OR ABANDONED?
☐ Yes ☑ No
If so, how _____

12. REMARKS:
WELL IN BACK YARD

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Funkbeiner Drilling 176
Driller's or Firm's Name Certificate No.

PO Box 214 Williston ND
Address

Eldon Funkbeiner 7/13/07
Signed by Date

WHITE-DRILLER'S COPY YELLOW-BOARD'S COPY PINK-CUSTOMER'S COPY