STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name Bill Lauman
Address 18075 Co. Rd 10, Wahpeton, ND.

2. WELL LOCATION
Sketch map location must agree with written location.

NORTH
1 MILE
Sec. (1 mile)
County Richland
SE 1/4 SW 1/4 SE 1/4 Sec. 19 Twp. 133 N. Rg 47 W.

3. PROPOSED USE
☑ Domestic ☐ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED
☐ Cable ☐ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger
If other, specify

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☐ Yes ☒ No
Bacteriological Analysis? ☐ Yes ☒ No
If so, to what laboratory was it sent?

6. WELL CONSTRUCTION
Diameter of hole 2" inches. Depth 255 feet.
Casing: ☑ Steel ☐ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other
If other, specify

Pipe Weight:	Diameter:	From:	To:
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet
____ lb/ft	____ inches	____ feet	____ feet

Was perforated pipe used? ☐ Yes ☐ No
Perforated pipe set from ____ ft. to ____ feet
Was casing left open end? ☐ Yes ☐ No
Was a well screen installed? ☐ Yes ☐ No
Material ____ Diameter ____ inches
Slot Size ____ set from ____ feet to ____ feet
Slot Size ____ set from ____ feet to ____ feet
Was packer or seal used? ☐ Yes ☐ No
If so, what material ____ Depth ____ ft.
Type of well: Straight screen ☐ Gravel packed ☐
Depth grouted: From 0 To 255
Grouting Material: Cement ____ Other ____
If other, explain:
Well head completion: Pitless unit
12" above grade ____ Other ____
If other, specify
Was pump installed? ☐ Yes ☐ No
Was well disinfected upon completion? ☐ Yes ☐ No

7. WATER LEVEL
Static water level 75 feet below surface
If flowing: closed-in pressure ____ psi
GPM flow ____ through ____ inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA
☐ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
____ ft. after ____ hrs. pumping ____ gpm
____ ft. after ____ hrs. pumping ____ gpm
____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG
well sealing Report

Formation	Depth (ft.) From	Depth (ft.) To
2" well 255' deep		
used neat cement		
From Bottom to top		
tremie line 3/4"		
4 Bags cement		

(Use separate sheet if necessary)

10. DATE COMPLETED 12/10/08

11. WAS WELL PLUGGED OR ABANDONED?
☒ Yes ☐ No
If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.
Wieber Well — 190
Driller's or Firm's Name — Certificate No.
Lidgerwood, ND 58053
Address
Jerry Wieber — 12/10/08
Signed by — Date