STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name Bruce Nelson

Address Russell

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 Mile

County Burleigh

____ ¼ ____ ¼ ____ ¼ Sec. 30 Twp. 139 N. Rg. 80 W.

3. PROPOSED USE

☐ Domestic ☐ Irrigation ☐ Industrial

☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☐ Reverse Rotary ☐ Bored

☐ Forward Rotary ☐ Jetted ☐ Other

If other, specify ____

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☐ Yes ☐ No

If so, to what laboratory was it sent ____

6. WELL CONSTRUCTION

Diameter of hole 4 inches. Depth 185 feet.

Casing: ☐ Steel ☐ Plastic ☐ Concrete

☐ Threaded ☐ Welded ☐ Other

If other, specify ____

Pipe Weight:	Diameter:	From:	To:
200 lb/ft.	4 inches	0 feet	128 feet
____ lb/ft.	____ inches	____ feet	____ feet
____ lb/ft.	____ inches	____ feet	____ feet
____ lb/ft.	____ inches	____ feet	____ feet

Was perforated pipe used? ☐ Yes ☐ No

Length of pipe perforated ____ feet

Was casing left open end? ☐ Yes ☐ No

Was a well screened installed? ☐ Yes ☐ No

Material ____ Diameter ____ inches
(stainless steel, bronze, etc.)

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Was a packer or seal used? ☐ Yes ☐ No

If so, what material ____

Type of well: Straight screen ☐ Gravel packed ☐

Was the well grouted? Yes ☒ No ☐

To what depth? 25 feet

Material used in grouting Portland Cement

Well head completion: Pitless adapter X

12" above grade ____ Other ____

If other, specify ____

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level n/a feet below land surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify ____

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

30 ft. after 2 hrs. pumping 6 gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top soil	0	2
Brown	2	38
Yellow	38	55
sand & gravel	55	180
clay	180	185

(Use separate sheet if necessary.)

10. DATE COMPLETED Oct 18, 78

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how ____

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Dunn Well Drilling

Driller's or Firm's Name — Certificate No. X

Box 141

Address

Killdeer, N. Dak.

Signed by Paul Dunn — Date 10/19/78

DUPLICATE — BOARD'S COPY