STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name CHARLES FABER
Address P.O. BOX 281
MILNOR N.D. 58060

2. WELL LOCATION
Sketch map location must agree with written location.

NORTH
1 MILE
Sec. (1 mile)
County Ransom
SE 1/4 NW 1/4 NW 1/4 Sec. 31 Twp. 133 N. Rg. 54 W.

3. PROPOSED USE ☐ Geothermal ☐ Monitoring ☐ Domestic ☐ Irrigation ☐ Industrial ☒ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED ☐ Cable ☐ Reverse Rotary ☐ Bored ☒ Forward Rotary ☐ Jetted ☐ Auger
If other, specify

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☐ Yes ☒ No
Bacteriological Analysis? ☐ Yes ☒ No
If so, to what laboratory was it sent?

6. WELL CONSTRUCTION
Diameter of hole 6 1/4 inches. Depth 39 feet.
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other
If other, specify

Pipe Weight:	Diameter:	From:	To:
200 lb/ft	4 inches	+1 feet	39 feet
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No
Perforated pipe set from ft. to feet
Was casing left open end? ☐ Yes ☐ No
Was a well screen installed? ☒ Yes ☐ No
Material PLASTIC Diameter 4 inches
Slot Size 1020 set from 29 feet to 30 feet
Slot Size set from feet to feet
Was packer or seal used? ☐ Yes ☐ No
If so, what material Depth ft.
Type of well: Straight screen ☐ Gravel packed ☒
Depth grouted: From 28 To GROUND
Grouting Material: Cement Other X
If other, explain: BENTONITE GROUT
Well head completion: Pitless unit
12" above grade X Other
If other, specify
Was pump installed? ☐ Yes ☒ No
Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL
Static water level 14 feet below surface
If flowing: closed-in pressure psi
GPM flow through inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA
☒ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
AIR PUMP ft. after 1 hrs. pumping 38 gpm
ft. after hrs. pumping gpm
ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
TOP SOIL	0	2
YELLOW CLAY & SAND	2	17
BLUE CLAY HARD	17	19
SAND	19	39
TD	39	

(Use separate sheet if necessary)

10. DATE COMPLETED 8-27-16

11. WAS WELL PLUGGED OR ABANDONED? ☒ Yes ☐ No
If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.
LENIUS WELL DRILL 118
Driller's or Firm's Name Certificate No.
BRITTON, S.D. 57430
Address
Walter Lenius
Signed by Date

WHITE-BOARD'S COPY YELLOW-DRILLER'S COPY PINK-CUSTOMER'S COPY