STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

RECEIVED
AUG - 2 2021
ND DEPT. OF WATER RESOURCES

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name Mel Lang
Address Bismarck ND

2. WELL LOCATION
Sketch map location must agree with written location.

GPS
EL

NORTH
1 MILE
Sec. (1 mile)

County Logan
SW 1/4 NW 1/4 SE 1/4 Sec. 9 Twp. 135 N. Rg. 73 W.

3. PROPOSED USE
☐ Domestic ☑ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED
☐ Cable ☑ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger
If other, specify

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☐ Yes ☑ No
Bacteriological Analysis? ☐ Yes ☑ No
If so, to what laboratory was it sent?

6. WELL CONSTRUCTION
Diameter of hole 8 3/4 inches. Depth 140 feet.
Casing: ☐ Steel ☑ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other
If other, specify

Pipe Weight:	Diameter:	From:	To:
SDR21 lb/ft	5 inches	0 feet	140 feet
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet

Was perforated pipe used? ☐ Yes ☐ No
Perforated pipe set from ft. to feet
Was casing left open end? ☐ Yes ☐ No
Was a well screen installed? ☐ Yes ☐ No
Material Diameter inches
Slot Size 016 set from 100 feet to 140 feet
Slot Size set from feet to feet
Was packer or seal used? ☐ Yes ☑ No
If so, what material Depth ft.
Type of well: Straight screen ☐ Gravel packed ☑
Depth grouted: From 0 To 30
Grouting Material: Cement Other Bentonite
If other, explain:
Well head completion: Pitless unit
12" above grade Other
If other, specify
Was pump installed? ☑ Yes ☐ No
Was well disinfected upon completion? ☑ Yes ☐ No

7. WATER LEVEL
Static water level 41' feet below surface
If flowing: closed-in pressure psi
GPM flow through inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA
☐ Pump ☐ Bailer ☑ Other
Pumping level below land surface:
90 ft. after 2 hrs. pumping 7 gpm
ft. after hrs. pumping gpm
ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
sandy yel clay	0	84
stone	84	85
blue sand	85	140
Grey clay	140	145

(Use separate sheet if necessary)

10. DATE COMPLETED 6-28-21

11. WAS WELL PLUGGED OR ABANDONED?
☐ Yes ☑ No
If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.
Quick Silver Well Dr
Driller's or Firm's Name Certificate No.
Driscoll
Address
Aaron Berg 7-30-21
Signed by Date

WHITE-BOARD'S COPY YELLOW-DRILLER'S COPY PINK-CUSTOMER'S COPY