WELL DRILLER'S REPORT
NORTH DAKOTA BOARD OF WATER WELL CONTRACTORS
STATE OF NORTH DAKOTA
SFN 60273 (11/2013)

RECEIVED
JUL 11 2025
ND DEPT. OF WATER RESOURCES

ND Board of Water Well Contractors • 900 E. Boulevard Ave. - Dept. 770 • Bismarck, ND, 58505-0850
State law requires that this report be filed wit the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

WELL OWNER
Name: Minot AFB
Address: 165 Missile Ave Minot AFB, ND 58705

WELL LOCATION
Sketch map location must agree with written location.

County	GPS		
McLean	See Remarks		
1/4	1/4	1/4	
~~NW~~ SW	~~NW~~ NW	~~SW~~ NW	
Township	Range	Section	
149N	81W	5	

PROPOSED USE
14908105BBC

☐ Domestic ☐ Geothermal ☐ Municipal ☐ Industrial
☐ Stock ☐ Irrigation ☐ Monitoring ☐ Test Hole

METHOD DRILLED
☐ Cable ☐ Jetted ☒ Forward Rotary ☐ Reverse Rotary
☐ Bored ☐ Auger ☐ If other, specify _____

WATER QUALITY
Was a water sample collected for
Chemical Analysis? ☐ Yes ☒ No
Bacteriological Analysis? ☐ Yes ☒ No
If so, to what laboratory was it sent?

WELL CONSTRUCTION
Diameter of hole in inches: 6"
Depth in feet: 190'

Casing:
☐ Steel ☐ Plastic ☐ Concrete ☐ Other
☐ Threaded ☐ Welded ☐ If other, specify _____

Pipe Weight	Diameter	From	To
lb/ft sch40 solid pvc	inches 1	feet 0	feet 30
lb/ft sch40 allvent pvc	inches 1	feet 30	feet 190
lb/ft	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No
Perforated pipe set from in feet
To in feet
Was casing left open end? ☐ Yes ☐ No
Was a well screen installed? ☐ Yes ☒ No
Material
Diameter in inches

Slot Size	Set from in feet	To in feet
Slot Size	Set from in feet	To in feet

Was packer or seal used? ☐ Yes ☐ No
If so, what material
Depth in feet
Type of well ☐ Straight screen ☐ Gravel packed

Depth grouted	From	To
	0	24

Grouting Material	Cement	Other
Bentonite chips		

If other, explain:
Bentonite chips (0-18); Loresco SC-3 cokebreeze (18-190)
Well head completion: Pitless unit
12" above grade
Other
If other, specify

Was pump installed? ☐ Yes ☒ No
Was well disinfected upon completion? ☐ Yes ☒ No

WATER LEVEL
Static water level (in feet) below surface
If flowing, closed-in pressure in psi
GPM flow Through inch pipe
Controlled by ☐ Valve ☐ Reducers ☐ Other
☐ If other, specify

WELL TEST DATA
☐ Pump ☐ Bailer ☐ Other
Pumping level below land surface

Feet after	Hrs. pumping	gpm
Feet after	Hrs. pumping	gpm
Feet after	Hrs. pumping	gpm

WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
brown clay	0	10
gravel and cobbles	10	12
brown clay	12	28
gravel and cobbles	28	30
gray clay	30	110
firm gray clay	110	136
coal	136	142
firm gray clay	142	170
coal	170	178
firm gray clay	178	190

(Use separate sheet if necessary)

DATE COMPLETED
6-30-2025

WAS WELL PLUGGED OR ABANDONED?
☐ Yes ☒ No
If so, how

REMARKS
14908105NWNWSW
47.7591549591227, -101.07815173267451 Google Maps
23rd Ave NW, 24th St NW Greatstone TWP
C-10 Launch Facility
Deep Well Anode Ground Bed for Cathodic Protection

DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Driller's or Firm's Name	Certificate Number
Iba Drilling Company, Inc.	209

Address: PO Box 1041 Glendive, MT 59330

Signed by	Date
Chris Iba	6-30-2025

COPY FOR BOARD COPY FOR DRILLER COPY FOR CUSTOMER

Attachment 11