STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

RECEIVED
MAY - 8 2026
ND DEPT. OF WATER RESOURCES

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER
Name East Central Water Users District
Address 1401 7th Ave NE
Thompson ND 58278

2. WELL LOCATION
Sketch map location must agree with written location.

NORTH
1 MILE

47.850141
-97.570699

151054 33CAD

Sec. (1 mile) 33
County Grand Forks
NW 1/4 NE 1/4 SE 1/4 Sec 33 Twp. 151 N. Rg 54 W.

3. PROPOSED USE
☐ Domestic ☐ Stock ☐ Geothermal ☐ Irrigation ☒ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED
☐ Cable ☒ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger
If other, specify

5. WATER QUALITY
Was a water sample collected for:
Chemical Analysis? ☐ Yes ☐ No
Bacteriological Analysis? ☐ Yes ☐ No
If so, to what laboratory was it sent?

6. WELL CONSTRUCTION
Diameter of hole 14 inches. Depth 71 feet.
Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☐ Welded ☐ Other
If other, specify

Pipe Weight:	Diameter:	From:	To:
8.38 lb/ft	8 inches	0 feet	56 feet
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No
Perforated pipe set from ft. to feet
Was casing left open end? ☐ Yes ☒ No
Was a well screen installed? ☒ Yes ☐ No
Material Stainless Steel Diameter 8 inches
Slot Size .030 set from 56 feet to 71 feet
Slot Size set from feet to feet
Was packer or seal used? ☐ Yes ☒ No
If so, what material Depth ft.
Type of well: Straight screen ☐ Gravel packed ☒
Depth grouted: From 0 To 46
Grouting Material: Cement Other X
If other, explain: Bentonite Grout
Well head completion: Pitless unit 8X10 Mon
12" above grade Other
If other, specify
Was pump installed? ☒ Yes ☐ No
Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL
Static water level 21.4 feet below surface
If flowing: closed-in pressure psi
GPM flow through inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA
☒ Pump ☐ Bailer ☐ Other
Pumping level below land surface:
27 ft. after 6 hrs. pumping 60 gpm
ft. after hrs. pumping gpm
ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top Soil	0	2
Sand w/ lenses of Clay	2	19
Sandy Clay	19	28
Sand	28	31
Clay	31	36
Sand	36	71
Silty Clay	71	81

(Use separate sheet if necessary)

10. DATE COMPLETED 4/29/26

11. WAS WELL PLUGGED OR ABANDONED?
☐ Yes ☒ No
If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION
This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

LTP Enterprises, Inc. — Driller's or Firm's Name
136 — Certificate No.
Po Box 9035 Fargo ND 58106 — Address
Signed by
4/30/26 — Date

WHITE-BOARD'S COPY YELLOW-DRILLER'S COPY PINK-CUSTOMER'S COPY