STATE OF NORTH DAKOTA
BOARD OF WATER WELL CONTRACTORS
900 E. BOULEVARD AVE., DEPT. 770 • BISMARCK, NORTH DAKOTA 58505-0850

RECEIVED
JUL 15 2026
ND DEPT. OF WATER RESOURCES

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Steve Johnson
Address: 3405 19th Ave NW
West Fargo, ND 58078

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH

1 MILE

Sec. (1 mile) 26 — 140N 50W 26 CDC

County: Cass

SW 1/4 SE 1/4 SW 1/4 Sec. 26 Twp. 140 N. Rg 50 W.

3. PROPOSED USE

☒ Domestic ☐ Stock ☐ Geothermal ☐ Irrigation ☐ Municipal ☐ Monitoring ☐ Industrial ☐ Test Hole

4. METHOD DRILLED

☐ Cable ☒ Forward Rotary ☐ Reverse Rotary ☐ Jetted ☐ Bored ☐ Auger

If other, specify

5. WATER QUALITY

Was a water sample collected for:
Chemical Analysis? ☒ Yes ☐ No
Bacteriological Analysis? ☒ Yes ☐ No
If so, to what laboratory was it sent?

6. WELL CONSTRUCTION

Diameter of hole 6 3/4 inches. Depth 163 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☒ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
1.94 lb/ft	4 inches	0 feet	155 feet
lb/ft	inches	feet	feet
lb/ft	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No
Perforated pipe set from ft. to feet
Was casing left open end? ☐ Yes ☒ No
Was a well screen installed? ☒ Yes ☐ No
Material: Stainless Steel Diameter: 3 inches
Slot Size: .010 set from 155 feet to 163 feet
Slot Size set from feet to feet
Was packer or seal used? ☐ Yes ☒ No
If so, what material Depth ft.
Type of well: Straight screen ☐ Gravel packed ☒
Depth grouted: From 0 To 50
Grouting Material: Cement Other x
If other, explain: Bentonite Grout
Well head completion: Pitless unit 4x5 mon
12" above grade Other
If other, specify
Was pump installed? ☒ Yes ☐ No
Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 52.5 feet below surface
If flowing: closed-in pressure psi
GPM flow through inch pipe
Controlled by: ☐ Valve ☐ Reducers ☐ Other
If other, specify

8. WELL TEST DATA

☐ Pump ☐ Bailer ☒ Other
Pumping level below land surface:
53 ft. after 2 hrs. pumping 100 gpm
ft. after hrs. pumping gpm
ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top Soil	0	2
Clay	2	17
Sand + Clay	17	27
Clay	27	68
Sandy Clay	68	143
Sand	143	163
Clay	163	166

(Use separate sheet if necessary)

10. DATE COMPLETED 6/16/26

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No
If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

LTP Enterprises, Inc. — Driller's or Firm's Name
136 — Certificate No.
PO Box 9035, Fargo ND 58106 — Address
Signed by
6/23/26 — Date

WHITE-BOARD'S COPY YELLOW-DRILLER'S COPY PINK-CUSTOMER'S COPY