STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name DUANE CLARK

Address NEW ENGLAND

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH



1 Mile

County HETTINGER county

____ ¼ ____ ¼ ____ ¼ Sec. 4 Twp. 135 N. Rg. 97 W.

3. PROPOSED USE

☐ Domestic ☐ Geothermal ☐ Irrigation ☐ Industrial ☒ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☒ Cable ☐ Reverse Rotary ☐ Bored ☐ Forward Rotary ☐ Jetted ☐ Other

If other, specify ____

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☐ Yes ☒ No

If so, to what laboratory was it sent ____

6. WELL CONSTRUCTION

Diameter of hole 4 inches. Depth 80 feet.

Casing: ☐ Steel ☒ Plastic ☐ Concrete ☐ Threaded ☒ Welded ☐ Other

If other, specify ____

Pipe Weight:	Diameter:	From:	To:
200 lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet

Was perforated pipe used? ☒ Yes ☐ No

Length of pipe perforated 20 feet

Was casing left open end? ☒ Yes ☐ No

Was a well screened installed? ☐ Yes ☐ No

Material ____ Diameter ____ inches
(stainless steel, bronze, etc.)

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Slot size ____ set from ____ feet to ____ feet

Was a packer or seal used? ☐ Yes ☐ No

If so, what material ____

Type of well: Straight screen ☒ Gravel packed ☒

Was the well grouted? Yes ☐ No ☐

To what depth? ____ feet

Material used in grouting Bentonit

Well head completion: Pitless adapter ____

12" above grade Open Other ____

If other, specify ____

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level ____ feet below land surface

If flowing: closed-in pressure ____ psi

GPM flow ____ through ____ inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify ____

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

Ho ft. after 1 hrs. pumping 10 gpm

____ ft. after ____ hrs. pumping ____ gpm

____ ft. after ____ hrs. pumping ____ gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
clay	10	20
clay	20	40
clay	40	60
clay	60	80
sandy	80	

(Use separate sheet if necessary.)

10. DATE COMPLETED 7/25/94

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how ____

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Driller's or Firm's Name Kruger Drilling Certificate No. 34

Address Dickinson ND

Signed by W M Kruger Date

WHITE—DRILLER'S COPY YELLOW—BOARD'S COPY PINK—CUSTOMER'S COPY