STATE OF NORTH DAKOTA

BOARD OF WATER WELL CONTRACTORS

900 E. BOULEVARD • BISMARCK, NORTH DAKOTA 58501

WELL DRILLER'S REPORT

State law requires that this report be filed with the State Board of Water Well Contractors within 30 days after completion or abandonment of the well.

1. WELL OWNER

Name: Bankol-Noonan, Inc

Address: Box 107 Center, ND 58530

2. WELL LOCATION

Sketch map location must agree with written location.

NORTH



1 Mile

County: Oliver

SE ¼ NW ¼ SW ¼ Sec. 32 Twp. 142 N. Rg. 83 W.

3. PROPOSED USE

☐ Domestic ☐ Irrigation ☒ Industrial
☐ Stock ☐ Municipal ☐ Test Hole

4. METHOD DRILLED

☒ Cable ☐ Reverse Rotary ☐ Bored
☐ Forward Rotary ☐ Jetted ☐ Other

If other, specify

5. WATER QUALITY

Was a water sample collected for chemical analysis?

☒ Yes ☐ No

If so, to what laboratory was it sent: N. Dak. State

6. WELL CONSTRUCTION

Diameter of hole 4 inches. Depth 90 feet.

Casing: ☒ Steel ☐ Plastic ☐ Concrete
☒ Threaded ☐ Welded ☐ Other

If other, specify

Pipe Weight:	Diameter:	From:	To:
12 lb/ft.	4 inches	0 feet	87 feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet
lb/ft.	inches	feet	feet

Was perforated pipe used? ☐ Yes ☒ No

Length of pipe perforated feet

Was casing left open end? ☒ Yes ☐ No

Was a well screened installed? ☐ Yes ☒ No

Material (stainless steel, bronze, etc.) Diameter inches

Slot size set from feet to feet

Slot size set from feet to feet

Slot size set from feet to feet

Slot size set from feet to feet

Was a packer or seal used? ☐ Yes ☒ No

If so, what material

Type of well: Straight screen ☐ Gravel packed ☐

Was the well grouted? Yes ☒ No ☐

To what depth? feet

Material used in grouting: Neat Cement

Well head completion: Pitless adapter ✓

12" above grade ✓ Other

If other, specify

Was well disinfected upon completion? ☒ Yes ☐ No

7. WATER LEVEL

Static water level 60 feet below land surface

If flowing: closed-in pressure psi

GPM flow through inch pipe

Controlled by: ☐ Valve ☐ Reducers ☐ Other

If other, specify

8. WELL TEST DATA

☒ Pump ☐ Bailer ☐ Other

Pumping level below land surface:

60 ft. after 3 hrs. pumping 15 gpm

ft. after hrs. pumping gpm

ft. after hrs. pumping gpm

9. WELL LOG

Formation	Depth (ft.) From	Depth (ft.) To
Top Soil	0	2
blue Clay	2	40
Sandy	40	50
Rock	50	52
blue sand	52	80
blue shale	80	87
Coal & water	87	90

(Use separate sheet if necessary.)

10. DATE COMPLETED 7-15-84

11. WAS WELL PLUGGED OR ABANDONED?

☐ Yes ☒ No

If so, how

12. REMARKS:

13. DRILLER'S CERTIFICATION

This well was drilled under my jurisdiction and this report is true to the best of my knowledge.

Bankol Well Drilling 71

Driller's or Firm's Name Certificate No.

Box 107 Center

Address

Signed by Date 7-20-84

DUPLICATE — BOARD'S COPY